

For the Period Ending June 30,2023

DATE: September 06, 2023


TO: Orange County Sanitation District Board of Directors

FROM: Rob Thompson, General Manager

Through: Mike Dorman, Director of Engineering

This report summarizes the status, activities, and performance of construction contracts and consultant agreements. This report also identifies the names and status of projects being performed under master budgets for planning studies, research, small construction projects, Operations & Maintenance capital projects and information technology projects.

As of 06/30/2023, Orange County Sanitation District (OC San) Engineering Department manages 118 active projects, with project budgeting totaling close to \$3.4 billion. These projects are in various project phases, ranging from Project Development to Closeout. The graphic below shows the number of projects in each of the project phases.



This report is organized into six parts, as follows. Detailed tables can be found in the appendix section of the report.

| Part 1 – Construction Contracts                       | Page 2  |
|---|---------|
| Part 2 – Engineering Professional Services Agreements | Page 4  |
| Part 3 – Master Budget Projects                       | Page 5  |
| Part 4 – Supplemental Engineering Services Contract   | Page 6  |
| Part 5 – Programming Professional Services Contract   | Page 8  |
| Part 6 – On-Call Services Agreements                  | Page 10 |
| Appendix (Tables 1 through 13)                        | Page 11 |




For the Period Ending June 30,2023

#### **PART 1 - CONSTRUCTION CONTRACTS**

#### **Construction Contracts**

As shown in the graph below, there are currently 43 active construction contracts totaling \$744 Million. Of the 43 active construction contracts, 34 are plant projects and nine are collections projects. Table 1 in the appendix lists the Board-awarded construction contracts active as of June 30, 2023, while Tables 2 and 3 list the General Manager-awarded and Operations Committee-awarded construction contracts. The General Manager may award contracts up to \$100,000 and task orders up to \$300,000.



Three construction contracts were closed during this quarter, two were awarded by the Board, and one was awarded by the Operations committee. The table below summarizes the number of active and closed construction contracts and total contract amounts. See Tables 4, 5 and 6 in the appendix for a list of the closed contracts.


| Туре  | Contracts | Total Contract Amount |
|---|-----------|-----------------------|
| Active Board-Awarded Construction Contracts         | 38        | \$743,027,742         |
| Active GM Awarded Construction Contracts            | 4         | \$592,400             |
| Active Ops Committee Awarded Construction Contracts | 1         | \$142,641             |
| Closed Board-Awarded Construction Contracts         | 2         | \$1,011,276           |
| Closed GM Awarded Construction Contracts            | 0         | \$0                   |
| Closed Committee-Awarded Construction Contracts     | 1         | \$167,594             |

For the Period Ending June 30,2023

#### **Cumulative Change Order Rates**

When the OC San Board of Directors awards a construction contract, they also approve a contingency which allows the General Manager to approve contract change orders up to the amount of the contingency. One purpose of this report is to document how much of the contingency is utilized. A contract's change order rate is only meaningful when the work is completed. As such, this report's change order performance charts are based only on contracts closed since the Board began approving contingencies in 2008. The following chart shows how cumulative change order rates have changed for plant, collections, and all contracts since the contingency system was implemented.

Cumulative Change Order Rates Closed Construction Contracts





For the Period Ending June 30,2023

#### PART 2 – ENGINEERING PROFESSIONAL SERVICES AGREEMENTS

#### **Professional Service Agreements**

OC San engages engineering consultants through Professional Service Agreements (PSAs), Professional Design Services Agreements (PDSAs), Professional Construction Services Agreements (PCSAs), and Master Professional Services Agreements (Master Agreements). PDSAs are used to obtain design engineering services, and PCSAs are a subsequent agreement with the design consultant to provide support services during construction. PSAs are used for planning studies and other consultant assignments. There are currently 43 Professional Service Agreements (19 individual firms) with total agreement amount of \$214,064,330. Table 7 in the appendix provides a detailed list of Professional Service Agreements.

#### **Master Agreements**

Master Agreements are issued to a pool of pre-qualified consultants for smaller projects. On those smaller projects, OC San solicits task order proposals from interested firms and awards a task order to the most qualified consultant. There are currently five sets of Master Agreements.

- 2017 Master Agreements for On-Call Planning Studies (expired)
- 2018 Master Professional Design Services Agreements (expired)
- 2020 Master Agreements for On-Call Planning Studies
- 2021 Master Professional Design Services Agreements
- Agreement for Design Installation, Implementation and Maintenance of a Process Control System

The 2017 Master Agreements for On-Call Planning Studies and the 2018 Master Professional Design Services Agreements have expired, meaning no new task orders can be issued under them, but previously issued task orders remain active until completed. Task Orders are limited by OC San Ordinance No. OCSD-56 to \$300,000 per task order. Below is a summary of the various master agreements with active task orders. See Table 8 in the appendix for a detailed list of task orders.

| Task Order  | Contracts | Total Contract Amount |
|---|-----------|-----------------------|
| 2017 Master Agreements for On-Call Planning Studies | 1         | \$274,888             |
| 2018 Master Professional Design Service Agreements  | 27        | \$4,570,736           |
| 2020 Master Agreements for On-Call Planning Studies | 10        | \$1,608,801           |
| 2021 Master Professional Design Service Agreement   | 12        | \$2,413,887           |



For the Period Ending June 30,2023

#### **PART 3 – MASTER BUDGET PROJECTS**

The Board-adopted budget for Fiscal Years 2022-23 and 2023-24 includes master program budgets that allow staff to initiate, execute, and manage smaller projects that fit within the scope of a particular program more quickly. The projects chartered under these program budgets are referred to as sub-projects and are managed to the same standards as projects specifically listed in the adopted budget. A status table for each of these programs listing the sub-projects is attached in the appendix.

| Master Program Title                     | Status<br>Table | Number of<br>Projects | Total Allocated<br>Budget |
|--|-----------------|-----------------------|---------------------------|
| Planning Studies Program                 | Table 9         | 16                    | \$13,406,468              |
| Research Program                         | Table 10        | 2                     | \$8,101,029               |
| Small Construction Projects Program      | Table 11        | 34                    | \$72,375,500              |
| Information Technology Capital Program   | Table 12        | 12                    | \$3,874,357               |
| Operations & Maintenance Capital Program | Table 13        | 4                     | \$9,850,000               |



For the Period Ending June 30,2023

#### PART 4 - SUPPLEMENTAL ENGINEERING SERVICES CONTRACT

OC San has been utilizing Jacobs Project Management Co. to provide supplemental engineering and support staff services since an initial contract was approved by the Board in 2016. This existing contract ended in June 2023.

In April of 2022, the OC San Board of Directors approved two Professional Service Agreements - one with AECOM Technical Services, Inc. and one with Jacobs Project Management Co. - to provide Supplemental Engineering Services for a three-year period commencing May 1, 2022, through April 30, 2025, with two one-year renewal options. The Board approved the agreements for an amount not to exceed \$29,700,000 per individual agreement.

The benefits of using a supplemental engineering services contract, as opposed to hiring full-time staff or limited-term employees, include rapid mobilization of highly skilled/technical staff, flexibility to change the mix of staff positions on an immediate and as-needed basis, the ability to reduce staff as workloads decrease, access to technical experts to support special tasks, and access to staff with wastewater project experience.

A status table for the supplemental engineering services contract summary for the 2016 Supplemental Engineering Services Contract with Jacobs Project Management Co. and the Supplemental Engineering Services labor summary for the same contract can be found below.

| 2016 Supplemental Engineering Services Labor Summary (Jacobs) |              |       |           |      |
|---|--------------|-------|-----------|------|
|   | Total Fees   |       | Time      | е    |
| Contract  | \$41,000,000 |       | 86 Months |      |
| Actuals to Date   | \$39,293,537 | 95.8% | 86 Months | 100% |
| Remaining   | \$1,706,463  | 4.2%  | 0 Months  | 0%   |

| 2016 Supplemental Engineering Services Labor Summary (Jacobs) |                                  |         |  |  |
|---|----------------------------------|---------|--|--|
| This Quarter Inception to Date                                |                                  |         |  |  |
| Labor Hours   | 5,649                            | 273,899 |  |  |
| Full Time Equivalents   | 12 20                            |         |  |  |
| Labor Costs (no expenses)                                     | <b>s)</b> \$964,515 \$38,538,044 |         |  |  |
| Average Hourly Rate   | \$171                            | \$140   |  |  |



For the Period Ending June 30,2023

Status tables for the supplemental engineering services contract and labor summary for the 2022 Supplemental Engineering Services Contract with AECOM and Jacobs Project Management Co. are included below.

| 2022 Supplemental Engineering Services Contract Status (AECOM) |                    |               |  |
|--|--------------------|---------------|--|
|  | Total Fees Time    |               |  |
| Contract   | \$29,700,000       | 60 months (1) |  |
| Actuals to Date  | \$731,548 2.5%     | 14 Months 23% |  |
| Remaining  | \$28,968,452 97.5% | 46 months 77% |  |

<sup>(1)</sup> Assuming two additional 1-year extensions

| 2022 Supplemental Engineering Services Labor Summary (AECOM) |                                |           |  |
|--|--------------------------------|-----------|--|
|  | This Quarter Inception to Date |           |  |
| Labor Hours  | 896                            | 4,334     |  |
| Full Time Equivalents  | 1.9                            | 2.0       |  |
| Labor Costs (no expenses)                                    | \$145,555                      | \$708,191 |  |
| Average Hourly Rate  | \$162.45                       | \$163.40  |  |

| 2022 Supplemental Engineering Services Contract Status (Jacobs) |              |       |           |       |
|---|--------------|-------|-----------|-------|
|   | Total Fees   | Time  |           |       |
| Contract  | \$29,700,000 |       | 60 Months | (1)   |
| Actuals to Date   | \$2,336,66   | 7.9%  | 14 Months | 23.3% |
| Remaining   | \$28,388,111 | 92.1% | 46 Months | 76.7% |

<sup>(1)</sup> Assuming two additional 1-year extensions

| 2022 Supplemental Engineering Services Labor Summary (Jacobs) |                                |             |  |
|---|--------------------------------|-------------|--|
|   | This Quarter Inception to Date |             |  |
| Labor Hours   | 6699                           | 13,755      |  |
| Full Time Equivalents   | 14 6                           |             |  |
| Labor Costs (no expenses)                                     | \$1,009,404                    | \$2,296,039 |  |
| Average Hourly Rate   | \$151                          | \$167       |  |



For the Period Ending June 30,2023

#### PART 5 – PROGRAMMING PROFESSIONAL SERVICES CONTRACT

In April of 2022, the OC San Board of Directors approved two Professional Service Agreements - one with Enterprise Automation and one with Maverick Technologies - to provide Programming Professional Services for a three-year period commencing May 11, 2022, through May 10, 2025, with two one-year renewal options. The Board approved the agreements for an amount not to exceed \$4,900,000 per individual agreement.

The programming professional services will program, test, commission, maintain, upgrade, and configure programmable logic controllers, HMI graphics, databases, servers, and networks for select projects. The benefits of using a programming professional services contract, as opposed to hiring full-time staff or limited-term employees, include the ability to provide the needed short-term resources during the execution of Project No. J-120, Process Control Systems Upgrades, rapid mobilization of highly skilled technical resources, flexibility to change the mix of needed resources to match project requirements, and the ability to increase or reduce project resources as workloads change.

Status tables for the programming professional services contract and labor summary for the 2022 Programming Professional Services Contract with Enterprise Automation and Maverick Technologies are included below.

| 2022 Programming Professional Services Contract Status (Enterprise Automation) |             |     |           |     |
|--|-------------|-----|-----------|-----|
| Total Fees Time  |             |     |           | e   |
| Contract   | \$4,900,000 |     | 60 months | (1) |
| Actuals to Date  | \$886,908   | 18% | 14 Months | 23% |
| Remaining  | \$4,013,092 | 82% | 46 months | 77% |

<sup>(1)</sup> Assuming two additional 1-year extensions

| 2022 Programming Professional Services Labor Summary (Enterprise Automation) |        |        |  |
|--|--------|--------|--|
| This Quarter Inception to Date   |        |        |  |
| Labor Hours  | 1941.5 | 4740.5 |  |
| Full Time Equivalents 3.7 2.0  |        |        |  |
| <b>Labor Costs (no expenses)</b> \$356,482 \$886,908                         |        |        |  |
| Average Hourly Rate  | \$184  | \$187  |  |



| 2022 Programming Professional Services Contract Status (Maverick Technologies) |             |     |           |     |  |  |  |  |  |
|--|-------------|-----|-----------|-----|--|--|--|--|--|
| Total Fees Time  |             |     |           |     |  |  |  |  |  |
| Contract   | \$4,900,000 |     | 60 months | (1) |  |  |  |  |  |
| Actuals to Date  | \$131,808   | 3%  | 14 Months | 23% |  |  |  |  |  |
| Remaining  | \$4,768,192 | 97% | 46 months | 77% |  |  |  |  |  |

<sup>(1)</sup> Assuming two additional 1-year extensions

| 2022 Programming Professional Services Labor Summary (Maverick Technologies) |                                |           |  |  |  |  |  |  |  |
|--|--------------------------------|-----------|--|--|--|--|--|--|--|
|  | This Quarter Inception to Date |           |  |  |  |  |  |  |  |
| <b>Labor Hours</b> 473.25 757.25   |                                |           |  |  |  |  |  |  |  |
| Full Time Equivalents  | 0.9                            | 0.3       |  |  |  |  |  |  |  |
| Labor Costs (no expenses)  | \$81,318                       | \$131,808 |  |  |  |  |  |  |  |
| Average Hourly Rate  | \$172                          | \$174     |  |  |  |  |  |  |  |



For the Period Ending June 30,2023

#### PART 6 - ON-CALL SERVICES AGREEMENTS

OC San uses three sets of on-call services agreements for coating inspection and corrosion testing; materials testing, inspection, and other geotechnical testing; and surveying. Services are typically requested by inspection supervisors as needs arise, and the work is generally spread among the available firms.

The table below lists the contract limits and funds expended to date for each of the agreements which became effective on March 23, 2022, and will expire on April 30, 2025. For each of these services, OC San typically uses a single firm for a particular construction contract.

| Consultant                                  | Contract<br>Limit | Total<br>Costs<br>Incurred | Remaining |
|---|-------------------|----------------------------|-----------|
| Coating Inspection Services (PSA2022-001)   |                   |                            |           |
| CSI Services, Inc.                          | \$300,000         | \$20,604                   | \$279,396 |
| Diversified Project Services Int'l (DPSI)   | \$300,000         | \$51,931                   | \$248,069 |
| Geotechnical Testing Services (PSA2022-003) |                   |                            |           |
| AESCO                                       | \$400,000         | \$148,272                  | \$251,728 |
| Atlas Technical Consultants                 | \$400,000         | \$152,903                  | \$247,098 |
| Koury Engineering and testing, Inc.         | \$400,000         | \$104,851                  | \$295,149 |
| MTGL, Inc                                   | \$400,000         | \$0                        | \$400,000 |
| Surveying Services (PSA2022-002)            |                   |                            |           |
| D.Woolley & Associates                      | \$200,000         | \$9,875                    | \$190,125 |
| Michael Baker International, Inc.           | \$200,000         | \$3,954                    | \$196,047 |
| Psomas                                      | \$200,000         | \$0                        | \$200,000 |
| Stantec Consulting Services, Inc.           | \$200,000         | \$26,860                   | \$173,140 |

### **APPENDIX**



**Table 1 - Board-Awarded Construction Contracts** 

| Pr      | oject/Contract  | Contractor                              | Award<br>Date | Contract Amount |                  |              |            | Contingency |         |       |           |
|---------|---|---|---------------|-----------------|------------------|--------------|------------|-------------|---------|-------|-----------|
|         |   |   |               | Award           | Change<br>Orders | Current      | %<br>Spent | Original    | Current | Used  | Remaining |
| 3-62    | Westminster Blvd<br>Force Main<br>Replacement   | Teichert Energy - Utilities Group, Inc. | 12/18/2019    | \$27,743,000    | \$2,952,485      | \$30,695,485 | 98.0%      | 10.0%       | 14.0%   | 10.6% | 3.4%      |
| 3-64B   | Los Alamitos Trunk<br>Sewer Rehabilitation  | Steve P. Rados,<br>Inc.                 | 05/26/2021    | \$17,775,000    | \$144,471        | \$17,919,471 | 67.1%      | 10.0%       | 10.0%   | 0.8%  | 9.2%      |
| 5-68    | Newport Beach Pump<br>Station Pressurization<br>Improvements  | Innovative<br>Construction<br>Solutions | 04/25/2023    | \$937,500       | \$0              | \$937,500    | 0.0%       | 10.0%       | 10.0%   | 0.0%  | 10.0%     |
| 7-65    | Gisler-Red Hill<br>Interceptor and Baker<br>Force Main<br>Rehabilitation                              | Steve P. Rados,<br>Inc.                 | 5/24/2023     | \$44,706,000.00 | \$0              | \$44,706,000 | 0.0%       | 10.0%       | 10.0%   | 0.0%  | 10.0%     |
| 7-66    | Sunflower and Red<br>Hill Interceptor<br>Repairs  | Charles King<br>Company                 | 07/28/2021    | \$4,777,000     | \$131,751        | \$4,908,751  | 91.1%      | 10.0%       | 10.0%   | 2.8%  | 7.2%      |
| FE18-13 | Redhill Relief Sewer<br>Relocation at State<br>Route 55   | SRK<br>Engineering, Inc.                | 06/22/2022    | \$2,213,000     | \$0              | \$2,213,000  | 0.0%       | 15.0%       | 15.0%   | 0.0%  | 15.0%     |
| FE18-14 | Plant Water Pipeline<br>Replacement in<br>Kinnison, Lindstrom,<br>and Scott Tunnels at<br>Plant No. 2 | MMC, Inc.                               | 12/16/2020    | \$1,134,000     | \$4,348          | \$1,138,348  | 0.0%       | 15.0%       | 15.0%   | 0.4%  | 14.6%     |
| FE18-15 | Plant Boiler System<br>Relief at Plant No. 2  | MMC, Inc.                               | 04/28/2021    | \$230,000       | \$24,528         | \$254,528    | 100.0%     | 15.0%       | 15.0%   | 10.7% | 4.3%      |
| FE19-01 | Pump Station Portable Generator Connectors  | Pacific Industrial<br>Electric          | 09/29/2021    | \$1,207,479     | \$0              | \$1,207,479  | 55.4%      | 10.0%       | 10.0%   | 0.0%  | 10.0%     |
| FE19-03 | Trickling Filter Sludge and Scum Pumps  | Garney Pacific,<br>Inc.                 | 02/23/2022    | \$778,000       | \$18,317         | \$796,317    | 67.9%      | 10.0%       | 10.0%   | 2.4%  | 7.6%      |



**Table 1 - Board-Awarded Construction Contracts** 

| Pr      | oject/Contract   | Contractor                              | Award<br>Date |             | Contract An      | nount       |            | Contingency |         |      |           |
|---------|--|---|---------------|-------------|------------------|-------------|------------|-------------|---------|------|-----------|
|         |  |   |               | Award       | Change<br>Orders | Current     | %<br>Spent | Original    | Current | Used | Remaining |
|         | Replacement at Plant<br>No. 1  |   |               |             |                  |             |            |             |         |      |           |
| FE19-04 | Sunflower Pump<br>Replacement at Plant<br>No. 1  | GSE<br>Construction<br>Company, Inc.    | 10/27/2021    | \$2,123,200 | \$0              | \$2,123,200 | 28.0%      | 10.0%       | 10.0%   | 0.0% | 10.0%     |
| FE19-06 | EPSA Motor Cooling<br>Improvements at<br>Plant No. 2   | MMC, Inc.                               | 09/29/2021    | \$854,000   | \$38,235         | \$892,235   | 51.4%      | 10.0%       | 10.0%   | 4.5% | 5.5%      |
| FE19-08 | Secondary Treatment<br>VFD Replacements at<br>Plant No. 2  | ACS Engineering                         | 03/23/2022    | \$1,433,000 | \$0              | \$1,433,000 | 2.1%       | 10.0%       | 10.0%   | 0.0% | 10.0%     |
| FE19-12 | Rebuild Shop Fume<br>Extractor Installation<br>at Plant No 1                                     | RAN Enterprises,<br>Inc                 | 10/18/2022    | \$217,000   | \$18,319         | \$235,319   | 92.2%      | 10.0%       | 10.0%   | 8.4% | 1.6%      |
| FE20-01 | Wastehauler Station<br>Safety and Security<br>Improvements                                       | Leed Electric                           | 09/28/2022    | \$1,689,788 | \$61,038         | \$1,750,826 | 39.4%      | 10.0%       | 10.0%   | 3.6% | 6.4%      |
| FE20-03 | Return Activated<br>Sludge Discharge<br>Piping Replacement at<br>Activated Sludge<br>Plant No. 1 | GSE<br>Construction<br>Company, Inc.    | 04/05/2023    | \$3,985,400 | \$0              | \$3,985,400 | 3.3%       | 10.0%       | 10.0%   | 0.0% | 10.0%     |
| FE20-04 | Cengen Cooling<br>Water Pipe<br>Replacement at Plant<br>No. 2                                    | Innovative<br>Construction<br>Solutions | 12/22/2022    | \$3,487,600 | \$0              | \$3,487,600 | 0.0%       | 10.0%       | 10.0%   | 0.0% | 10.0%     |
| FE20-06 | Thickening and Dewatering Building Pipe Support Improvements at Plant No. 1                      | Garney Pacific,<br>Inc.                 | 02/23/2022    | \$793,000   | \$8,062          | \$801,062   | 99.5%      | 10.0%       | 10.0%   | 1.0% | 9.0%      |



**Table 1 - Board-Awarded Construction Contracts** 

| Pro      | oject/Contract  | Contractor                                   | Award<br>Date |              | Contract An      | nount        |            |          | Conti   | ngency |           |
|----------|---|--|---------------|--------------|------------------|--------------|------------|----------|---------|--------|-----------|
|          |   |  |               | Award        | Change<br>Orders | Current      | %<br>Spent | Original | Current | Used   | Remaining |
| FE20-07  | Santa Ana Trunk<br>Rehabilitation at Plant<br>No. 1                   | Sancon<br>Technologies<br>Inc.               | 04/27/2022    | \$395,082    | \$5,497          | \$400,579    | 100.0%     | 20.0%    | 20.0%   | 1.4%   | 18.6%     |
| FE20-09  | CenGen Smoke<br>Detection<br>Improvements at<br>Plant No. 1 and No. 2 | ADT<br>Commercial, LLC                       | 04/03/2023    | \$313,000    | \$0              | \$313,000    | 3.2%       | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| FE21-07  | Liquid Oxygen Tank A<br>Replacement at Plant<br>No. 2                 | J.R. Filanc<br>Construction<br>Company, Inc. | 01/18/2023    | \$2,608,007  | \$0              | \$2,608,007  | 2.8%       | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| FR1-0011 | VFD Replacements at Plant No. 1                                       | ACS Engineering                              | 03/07/2023    | \$1,214,888  | \$0              | \$1,214,888  | 0.0%       | 10.2%    | 10.2%   | 0.0%   | 10.2%     |
| FR1-0016 | Waste Sidestream<br>Pump Station VFD<br>replacements at Plant<br>No.1 | Leed Electric                                | 03/23/2022    | \$344,889    | \$0              | \$344,889    | 4.8%       | 15.0%    | 15.0%   | 0.0%   | 15.0%     |
| FR2-0018 | Activated Sludge<br>Clarifier Repairs at<br>Plant No. 2               | Garney Pacific,<br>Inc.                      | 10/11/2022    | \$5,091,686  | \$0              | \$5,091,686  | 56.3%      | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| FR2-0026 | Headworks Phase 3<br>Cable Replacement at<br>Plant No. 2              | ACS Engineering                              | 04/10/2023    | \$575,360    | \$0              | \$575,360    | 0.0%       | 20.0%    | 20.0%   | 0.0%   | 20.0%     |
| J-117B   | Outfall Low Flow<br>Pump Station                                      | Shimmick<br>Construction                     | 12/19/2018    | \$90,200,000 | \$3,321,001      | \$93,521,001 | 82.4%      | 8.0%     | 8.0%    | 3.7%   | 4.3%      |
| J-120    | Process Control<br>Systems Upgrades                                   | ABB, Inc.                                    | 09/15/2021    | \$11,818,480 | \$10,149         | \$11,828,629 | 13.9%      | 10.0%    | 10.0%   | 0.1%   | 9.9%      |
| J-135B   | Engine and Generator<br>Overhauls at Plant No.<br>1 and 2             | Cooper<br>Machinery<br>Services              | 07/27/2022    | \$29,361,029 | \$2,554,900      | \$31,915,929 | 26.5%      | 10.0%    | 15.6%   | 8.7%   | 6.9%      |



**Table 1 - Board-Awarded Construction Contracts** 

| Pr      | oject/Contract  | Contractor                            | Award<br>Date |               | Contract Ar      | mount         |            | Contingency |         |      |           |
|---------|---|---------------------------------------|---------------|---------------|------------------|---------------|------------|-------------|---------|------|-----------|
|         |   |                                       |               | Award         | Change<br>Orders | Current       | %<br>Spent | Original    | Current | Used | Remaining |
| MP-307  | Bushard Diversion<br>Structure Repair   | Abhe - Svoboda,<br>Inc.               | 06/22/2022    | \$1,762,545   | \$0              | \$1,762,545   | 0.0%       | 10.0%       | 10.0%   | 0.0% | 10.0%     |
| P1-105  | Headworks<br>Rehabilitation at Plant<br>1                                     | Kiewit<br>Infrastructure<br>West Co.  | 03/24/2021    | \$222,330,000 | \$1,309,131      | \$223,639,131 | 27.1%      | 4.0%        | 4.0%    | 0.6% | 3.4%      |
| P1-128A | Headquarters Complex at Plant No. 1   | Swinerton<br>Builders                 | 05/26/2021    | \$102,544,973 | \$1,863,156      | \$104,408,129 | 74.2%      | 5.0%        | 5.0%    | 1.8% | 3.2%      |
| P1-132  | Uninterruptable Power Supply Improvements at Plant 1                          | Leed Electric                         | 03/02/2023    | \$5,765,789   | \$0              | \$5,765,789   | 20.3%      | 10.0%       | 10.0%   | 0.0% | 10.0%     |
| P1-133  | Primary Sedimentation Basins No. 6-31 Reliability Improvements at Plant No. 1 | Shimmick<br>Construction              | 02/23/2022    | \$6,275,000   | \$0              | \$6,275,000   | 38.9%      | 10.0%       | 10.0%   | 0.0% | 10.0%     |
| P1-134  | South Perimeter<br>Security and Utility<br>Improvements at<br>Plant No.1      | Tovey-Shultz<br>Construction,<br>Inc. | 07/28/2021    | \$4,396,779   | \$294,809        | \$4,691,588   | 96.8%      | 10.0%       | 10.0%   | 6.7% | 3.3%      |
| P2-122  | Headworks<br>Modifications at Plant<br>No. 2 for GWRS Final<br>Expansion      | Shimmick<br>Construction              | 01/22/2020    | \$14,487,735  | \$739,246        | \$15,226,981  | 100.0%     | 10.0%       | 10.0%   | 5.1% | 4.9%      |
| P2-98A  | A-Side Primary<br>Clarifiers Replacement<br>at Plant 2                        | PCL<br>CONSTRUCTION<br>INC.           | 05/26/2021    | \$111,405,880 | \$934,874        | \$112,340,754 | 28.6%      | 6.0%        | 6.0%    | 0.8% | 5.2%      |
| RE21-01 | Supercritical Water<br>Oxidation  | Garney Pacific,<br>Inc.               | 12/15/2022    | \$1,172,000   | \$13,936         | \$1,185,936   | 62.8%      | 10.0%       | 10.0%   | 1.2% | 8.8%      |



For the Period Ending June 30,2023

#### **Table 1 - Board-Awarded Construction Contracts**

| Pro     | oject/Contract   | Contractor | Award<br>Date | Contract Amount |                  |               | Contingency |          |         |      |           |
|---------|--|------------|---------------|-----------------|------------------|---------------|-------------|----------|---------|------|-----------|
|         |  |            |               | Award           | Change<br>Orders | Current       | %<br>Spent  | Original | Current | Used | Remaining |
|         | Demonstration at<br>Plant No. 1  |            |               |                 |                  |               |             |          |         |      |           |
| SC19-03 | Return Activated<br>Sludge Pump Station<br>Elevator Rehabilitation<br>at Plant No. 2 | OTIS       | 12/16/2020    | \$432,400       | \$0              | \$432,400     | 0.0%        | 20.0%    | 20.0%   | 0.0% | 20.0%     |
|         |  |            | Total         | \$728,579,489   | \$14,448,253     | \$743,027,742 |             |          |         |      |           |



For the Period Ending June 30,2023

#### **Table 2 - GM Awarded Construction Contracts**

|          | Project/Contract   | Contractor                                 | Award<br>Date | Contract Amount |                  |           |         |
|----------|--|--|---------------|-----------------|------------------|-----------|---------|
|          |  |  |               | Award           | Change<br>Orders | Current   | % Spent |
| FR2-0022 | Digester O Structural Repairs at Plant No. 2                 | Jamison Engineering                        | 03/14/2022    | \$89,500        | \$0              | \$89,500  | 0.0%    |
| FR2-0025 | Digester O-T and Q-R Bridge Repair at Plant No. 2            | O'Connell Engineering & Construction, Inc. | 03/14/2022    | \$115,450       | \$38,000         | \$153,450 | 81.4%   |
| FRC-0009 | Bitter Point Trunk Sewer Repair at Bitter Point Pump Station | Charles King Company                       | 10/13/2022    | \$275,000       | \$25,000         | \$300,000 | 0.0%    |
| MP2-002  | Ella Tunnel Walkway Replacement at Plant 2                   | O'Connell Engineering & Construction, Inc. | 10/20/2022    | \$49,450        | \$0              | \$49,450  | 0.0%    |
|          |  |  | Total         | \$529,400       | \$63,000         | \$592,400 |         |

#### **Table 3 - Operations Committee Awarded Construction Contracts**

|         | Project/Contract                            | Contractor                    | Award<br>Date | Contract Amount                     |         |           |        |
|---------|---|-------------------------------|---------------|-------------------------------------|---------|-----------|--------|
|         |   |                               |               | Award Change Current % Sp<br>Orders |         |           |        |
| FE19-13 | VFD Replacements at Seal Beach Pump Station | Energy Management Corporation | 03/23/2022    | \$138,650                           | \$3,991 | \$142,641 | 100.0% |
|         |   |                               | Total         | \$138,650                           | \$3,991 | \$142,641 |        |



For the Period Ending June 30,2023

#### **Table 4 - Closed Board-Awarded Construction Contracts**

|          | Project/Contract   | Contractor                              | Award<br>Date | Closed<br>Date | Contract Amount |                  | unt         | Contingency |       | 1      |
|----------|--|---|---------------|----------------|-----------------|------------------|-------------|-------------|-------|--------|
|          |  |   |               |                | Award           | Change<br>Orders | Final       | Original    | Final | Unused |
| FR1-0012 | Building B Floor Replacement, Jib Crane, and Forklift Pad  | Vicon<br>Enterprise                     | 06/22/2022    | 04/05/2023     | \$220,000       | (\$22,892)       | \$197,108   | 10.0%       | 10.0% | 20.4%  |
| J-127    | Natural Gas Pipelines Replacement at<br>Plant Nos. 1 and 2 | Innovative<br>Construction<br>Solutions | 07/22/2020    | 05/10/2023     | \$745,500       | \$68,668         | \$814,168   | 10.0%       | 10.0% | 0.8%   |
|          |  |   |               | Total          | \$965,500       | \$45,776         | \$1,011,276 |             |       |        |

#### **Table 5 - Closed GM-Awarded Construction Contracts**

|           | Project/Contract  | Contractor | Award<br>Date | Closed<br>Date | Original<br>Award<br>Amount | Change<br>Orders | Final<br>Contract<br>Amount | Final<br>Change<br>Order<br>Rate |  |  |
|-----------|---|------------|---------------|----------------|-----------------------------|------------------|-----------------------------|----------------------------------|--|--|
|           |   |            |               | Total          |                             |                  |                             |                                  |  |  |
| No GM-awa | No GM-awarded construction contract closed this quarter |            |               |                |                             |                  |                             |                                  |  |  |

#### **Table 6 - Closed Committee -Awarded Construction Contracts**

|          | Project/Contract   | Contractor                   | Award<br>Date | Closed<br>Date | Original<br>Award<br>Amount | Change<br>Orders | Final<br>Contract<br>Amount | Final<br>Change<br>Order<br>Rate |
|----------|--|------------------------------|---------------|----------------|-----------------------------|------------------|-----------------------------|----------------------------------|
| FRC-0012 | Springdale-Relief Concrete Encasement Extension at Wintersburg-Channel | J.F. Shea Construction, Inc. | 7/7/2021      | 4/5/2023       | \$167,694                   | \$0              | \$167,694                   | 0%                               |



**Table 7 - Active Engineering Services Agreements** 

| Pro   | oject/Contract  | Consultant                              | Туре | Award<br>Date |              | Contract Ar | mount        |            | Contingency |         |       |           |
|-------|---|---|------|---------------|--------------|-------------|--------------|------------|-------------|---------|-------|-----------|
|       |   |   |      |               | Award        | Amendments  | Current      | %<br>Spent | Original    | Current | Used  | Remaining |
| 1-23  | Santa Ana Trunk<br>Sewer<br>Rehabilitation                      | Stantec<br>Consulting<br>Services, Inc. | PDSA | 04/27/2022    | \$3,880,000  | \$0         | \$3,880,000  | 26%        | 10.0%       | 10.0%   | 0.0%  | 10.0%     |
| 1-24  | Greenville Trunk<br>Improvements                                | Brown and<br>Caldwell                   | PDSA | 10/31/2022    | \$4,730,000  | \$0         | \$4,730,000  | 6%         | 10.0%       | 10.0%   | 0.0%  | 10.0%     |
| 2-49  | Taft Branch<br>Improvements                                     | Woodard &<br>Curran, Inc.               | PDSA | 02/24/2021    | \$2,200,000  | \$55,000    | \$2,255,000  | 74%        | 10.0%       | 10.0%   | 2.5%  | 7.5%      |
| 2-72B | Newhope-<br>Placentia Trunk<br>Replacement,<br>Segment B        | Lee & Ro, Inc.                          | PCSA | 03/23/2016    | \$3,253,946  | \$0         | \$3,253,946  | 100%       | 10.0%       | 10.0%   | 0.0%  | 10.0%     |
| 3-62  | Westminster Blvd<br>Force Main<br>Replacement                   | Stantec<br>Consulting<br>Services, Inc. | PCSA | 12/18/2019    | \$1,183,000  | \$0         | \$1,183,000  | 47%        | 10.0%       | 10.0%   | 0.0%  | 10.0%     |
| 3-64  | Rehabilitation of<br>Western Regional<br>Sewers                 | AECOM<br>Technical<br>Services, Inc.    | PDSA | 01/27/2016    | \$17,639,250 | \$195,850   | \$17,835,100 | 63%        | 10.0%       | 10.0%   | 1.1%  | 8.9%      |
| 3-64B | Los Alamitos<br>Trunk Sewer<br>Rehabilitation                   | AECOM<br>Technical<br>Services, Inc.    | PCSA | 05/26/2021    | \$610,000    | \$0         | \$610,000    | 50%        | 10.0%       | 10.0%   | 0.0%  | 10.0%     |
| 3-67  | Seal Beach Pump<br>Station<br>Replacement                       | Lee & Ro, Inc.                          | PDSA | 12/18/2019    | \$5,947,850  | \$744,435   | \$6,692,285  | 97%        | 10.0%       | 12.6%   | 12.5% | 0.1%      |
| 5-67  | Bay Bridge Pump<br>Station<br>Replacement                       | Arcadis U.S.,<br>Inc.                   | PDSA | 10/25/2017    | \$7,137,000  | \$1,779,825 | \$8,916,825  | 67%        | 10.0%       | 35.0%   | 24.9% | 10.1%     |
| 5-68  | Newport Beach<br>Pump Station<br>Pressurization<br>Improvements | Dudek                                   | PCSA | 04/20/2023    | \$124,979    | \$0         | \$124,979    | 0%         | 10.0%       | 10.0%   | 0.0%  | 10.0%     |



**Table 7 - Active Engineering Services Agreements** 

| Proje    | ect/Contract   | Consultant                              | Туре | Award<br>Date |             | Contract An | mount       |            |          | Contir  | ngency |           |
|----------|--|---|------|---------------|-------------|-------------|-------------|------------|----------|---------|--------|-----------|
|          |  |   |      |               | Award       | Amendments  | Current     | %<br>Spent | Original | Current | Used   | Remaining |
| 5-68     | Newport Beach<br>Pump Station<br>Pressurization<br>Improvements                    | Dudek                                   | PDSA | 05/27/2020    | \$542,988   | \$0         | \$542,988   | 86%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| 6-20     | Fairview Trunk<br>Rehabilitation   | Dudek                                   | PDSA | 07/27/2022    | \$1,200,000 | \$0         | \$1,200,000 | 29%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| 7-65     | Gisler-Red Hill<br>Interceptor and<br>Baker Force Main<br>Rehabilitation           | CDM Smith<br>Inc.                       | PCSA | 06/27/2023    | \$988,460   | \$0         | \$988,460   | 0%         | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| 7-65     | Gisler-Red Hill<br>Interceptor and<br>Baker Force Main<br>Rehabilitation           | CDM Smith<br>Inc.                       | PDSA | 09/23/2020    | \$1,754,000 | \$175,400   | \$1,929,400 | 100%       | 10.0%    | 10.0%   | 10.0%  | 0.0%      |
| 7-66     | Sunflower and<br>Red Hill<br>Interceptor<br>Repairs                                | GHD, Inc.                               | PCSA | 07/28/2021    | \$166,000   | \$0         | \$166,000   | 44%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| 7-68     | MacArthur Force<br>Main<br>Improvements  | Michael Baker<br>International,<br>Inc. | PDSA | 05/26/2021    | \$500,000   | \$0         | \$500,000   | 94%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| FR1-0007 | Control Center<br>Offices and Day<br>Training Room<br>Remodeling at<br>Plant No. 1 | AECOM<br>Technical<br>Services, Inc.    | PSA  | 07/24/2017    | \$48,000    | \$33,351    | \$81,351    | 11%        | N/A      | N/A     | 69.5%  | N/A       |
| J-117B   | Outfall Low Flow<br>Pump Station   | SEL<br>Engineering<br>Services Inc.     | PSA  | 11/23/2022    | \$1,096,074 | \$0         | \$1,096,074 | 61%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| J-117B   | Outfall Low Flow<br>Pump Station   | Brown and<br>Caldwell                   | PCSA | 12/19/2018    | \$8,563,913 | \$692,120   | \$9,256,033 | 68%        | 10.0%    | 10.0%   | 8.1%   | 1.9%      |



**Table 7 - Active Engineering Services Agreements** 

| Proj    | ect/Contract  | Consultant  | Туре | Award<br>Date |              | Contract Ar | mount        |            |          | Contir  | ngency |           |
|---------|---|---|------|---------------|--------------|-------------|--------------|------------|----------|---------|--------|-----------|
|         |   |   |      |               | Award        | Amendments  | Current      | %<br>Spent | Original | Current | Used   | Remaining |
| J-124   | Digester Gas<br>Facilities<br>Replacement                       | Brown and<br>Caldwell                             | PDSA | 11/15/2017    | \$11,770,000 | \$1,177,000 | \$12,947,000 | 97%        | 10.0%    | 10.0%   | 10.0%  | 0.0%      |
| J-98    | Electrical Power Distribution System Improvements               | Schweitzer<br>Engineering<br>Laboratories,<br>Inc | PSA  | 03/25/2020    | \$1,296,878  | \$0         | \$1,296,878  | 36%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| J-98    | Electrical Power Distribution System Improvements               | Brown and<br>Caldwell                             | PDSA | 02/26/2020    | \$2,240,000  | \$92,078    | \$2,332,078  | 91%        | 10.0%    | 10.0%   | 4.1%   | 5.9%      |
| P1-105  | Headworks<br>Rehabilitation at<br>Plant 1                       | Carollo<br>Engineers, Inc                         | PCSA | 03/02/2021    | \$16,500,000 | \$0         | \$16,500,000 | 30%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| P1-126  | Primary Sedimentation Basins No. 3-5 Replacement at Plant No. 1 | Black & Veatch                                    | PDSA | 04/27/2022    | \$14,163,000 | \$0         | \$14,163,000 | 9%         | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| P1-128A | Headquarters<br>Complex at Plant<br>No. 1                       | HDR<br>Engineering,<br>Inc.                       | PCSA | 05/26/2021    | \$4,900,000  | \$452,997   | \$5,352,997  | 66%        | 10.0%    | 10.0%   | 9.2%   | 0.8%      |
| P1-128A | Headquarters<br>Complex at Plant<br>No. 1                       | AECOM<br>Technical<br>Services, Inc.              | PSA  | 04/28/2021    | \$6,750,000  | \$0         | \$6,750,000  | 63%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| P1-132  | Uninterruptable<br>Power Supply<br>Improvements at<br>Plant 1   | Tetra Tech, Inc.                                  | PDSA | 10/23/2019    | \$784,630    | \$62,755    | \$847,385    | 97%        | 10.0%    | 10.0%   | 8.0%   | 2.0%      |



**Table 7 - Active Engineering Services Agreements** 

| Proj   | ject/Contract   | Consultant                            | Туре | Award<br>Date |              | Contract Ar | mount        |            |          | Contir  | ngency |           |
|--------|---|---------------------------------------|------|---------------|--------------|-------------|--------------|------------|----------|---------|--------|-----------|
|        |   |                                       |      |               | Award        | Amendments  | Current      | %<br>Spent | Original | Current | Used   | Remaining |
| P1-133 | Primary Sedimentation Basins No. 6-31 Reliability Improvements at Plant No. 1 | Carollo<br>Engineers, Inc             | PCSA | 03/23/2022    | \$530,000    | \$0         | \$530,000    | 31%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| P1-134 | South Perimeter<br>Security and<br>Utility<br>Improvements at<br>Plant No.1   | HDR<br>Engineering,<br>Inc.           | PCSA | 07/28/2021    | \$235,000    | \$0         | \$235,000    | 44%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| P1-137 | Supports Buildings Seismic Improvements at Plant No. 1                        | Simpson,<br>Gumpertz, and<br>Heger    | PDSA | 07/27/2022    | \$1,900,000  | \$82,537    | \$1,982,537  | 26%        | 10.0%    | 10.0%   | 4.3%   | 5.7%      |
| P1-140 | Activated Sludge-<br>1 and Secondary<br>Clarifier<br>Rehabilitation           | HDR<br>Engineering,<br>Inc.           | PDSA | 03/06/2023    | \$18,462,443 | \$0         | \$18,462,443 | 5%         | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| P2-122 | Headworks<br>Modifications at<br>Plant No. 2 for<br>GWRS Final<br>Expansion   | CDM Smith<br>Inc.                     | PCSA | 01/15/2020    | \$2,200,000  | \$0         | \$2,200,000  | 82%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| P2-123 | Return Activated<br>Sludge Piping<br>Replacement at<br>Plant 2                | Spec Services,<br>Inc.                | PCSA | 09/25/2019    | \$252,329    | \$25,233    | \$277,562    | 100%       | 10.0%    | 10.0%   | 10.0%  | 0.0%      |
| P2-124 | Interim Food<br>Waste Receiving<br>Facility                                   | Kennedy/Jenks<br>Consultants,<br>Inc. | PDSA | 09/05/2018    | \$695,000    | \$31,168    | \$726,168    | 100%       | 10.0%    | 10.0%   | 4.5%   | 5.5%      |



**Table 7 - Active Engineering Services Agreements** 

| Proj    | ect/Contract   | Consultant                | Туре | Award<br>Date |               | Contract A  | mount         |            |          | Contir  | ngency |           |
|---------|--|---------------------------|------|---------------|---------------|-------------|---------------|------------|----------|---------|--------|-----------|
|         |  |                           |      |               | Award         | Amendments  | Current       | %<br>Spent | Original | Current | Used   | Remaining |
| P2-128  | TPAD Digester<br>Facility at Plant<br>No.2                                 | Brown and<br>Caldwell     | PDSA | 07/22/2020    | \$39,300,000  | \$1,467,788 | \$40,767,788  | 49%        | 10.0%    | 10.0%   | 3.7%   | 6.3%      |
| P2-137  | Digesters<br>Rehabilitation at<br>Plant No. 2                              | CDM Smith<br>Inc.         | PDSA | 03/23/2022    | \$2,650,000   | \$0         | \$2,650,000   | 30%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| P2-98A  | A-Side Primary<br>Clarifiers<br>Replacement at<br>Plant 2                  | Black & Veatch            | PCSA | 05/26/2021    | \$8,400,000   | \$0         | \$8,400,000   | 30%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| PS18-09 | Ocean Outfall<br>Condition<br>Assessment and<br>Scoping Study              | Carollo<br>Engineers, Inc | PSA  | 03/25/2020    | \$2,744,000   | \$2,009,067 | \$4,753,067   | 77%        | 10.0%    | 80.0%   | 73.2%  | 6.8%      |
| PS20-02 | Collection System<br>Flow Level<br>Monitoring Study                        | Woodard &<br>Curran, Inc. | PSA  | 07/28/2021    | \$616,562     | \$0         | \$616,562     | 36%        | 0.0%     | 10.0%   | 0.0%   | 10.0%     |
| PS20-05 | Cen Gen Pressure<br>Vessel Integrity<br>Assessment at<br>Plant Nos. 1and 2 | Pond &<br>Company         | PSA  | 02/23/2022    | \$235,133     | \$0         | \$235,133     | 25%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| PS21-01 | Exterior Lighting<br>Study at Plant<br>Nos. 1 and 2                        | IDS Group, Inc.           | PSA  | 10/17/2022    | \$151,660     | \$0         | \$151,660     | 61%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| PS21-04 | Energy and<br>Digester Gas<br>Master Plan                                  | Brown and<br>Caldwell     | PSA  | 06/22/2022    | \$1,438,036   | \$0         | \$1,438,036   | 27%        | 10.0%    | 10.0%   | 0.0%   | 10.0%     |
| RE21-01 | Supercritical<br>Water Oxidation<br>Demonstration at<br>Plant No. 1        | 374Water<br>Systems, Inc. | PSA  | 12/15/2021    | \$5,139,000   | \$68,595    | \$5,207,595   | 40%        | 10.0%    | 10.0%   | 1.3%   | 8.7%      |
|         |  |                           |      | Total         | \$204,919,131 | \$9,145,199 | \$214,064,330 |            |          |         |        |           |



**Table 8 - Active Task Orders by Master Agreement** 

|                 | Agreement/Project   | Consultant                     | Award<br>Date | Original<br>Task Order<br>Value | Amendments | Current Task<br>Order Value | % Spent |
|-----------------|---|--------------------------------|---------------|---------------------------------|------------|-----------------------------|---------|
| 2017 Master Ag  | reements for On-Call Planning Studies   |                                |               |                                 |            |                             |         |
| PS19-03         | Laboratory Rehabilitation Feasibility Study   | HDR Engineering, Inc.          | 10/20/2020    | \$274,888                       | \$0        | \$274,888                   | 80%     |
| 2018 Master Pro | ofessional Design Service Agreements  |                                |               |                                 |            |                             |         |
| FE18-06         | CenGen Instrument Air Compressors<br>Replacement at Plant No. 1                                 | IDS Group, Inc.                | 04/27/2020    | \$89,876                        | \$0        | \$89,876                    | 69%     |
| FE18-13         | Redhill Relief Sewer Relocation at State<br>Route 55  | GHD, Inc.                      | 03/27/2020    | \$168,612                       | \$105,331  | \$273,943                   | 84%     |
| FE18-14         | Plant Water Pipeline Replacement in<br>Kinnison, Lindstrom, and Scott Tunnels at<br>Plant No. 2 | Dudek                          | 11/06/2019    | \$108,308                       | \$0        | \$108,308                   | 96%     |
| FE18-15         | Plant Boiler System Relief at Plant No. 2   | IDS Group, Inc.                | 10/22/2019    | \$23,299                        | \$0        | \$23,299                    | 55%     |
| FE18-16         | Truck Loading Basement Drain<br>Modifications at Plant No. 1                                    | GHD, Inc.                      | 12/04/2019    | \$70,130                        | \$18,365   | \$88,495                    | 93%     |
| FE18-19         | 12KV Distribution B and East RAS Pump<br>Station Roofing Replacement                            | HDR Engineering, Inc.          | 09/16/2019    | \$74,771                        | \$8,672    | \$83,443                    | 87%     |
| FE18-20         | DAFT Air Compressors Replacement at Plant No. 1   | HDR Engineering, Inc.          | 09/02/2020    | \$243,954                       | \$11,982   | \$255,936                   | 82%     |
| FE19-02         | Cengen Plant Water Pipe Replacement at<br>Plant No. 1   | AECOM Technical Services, Inc. | 07/08/2020    | \$156,498                       | \$143,378  | \$299,876                   | 73%     |
| FE19-03         | Trickling Filter Sludge and Scum Pumps<br>Replacement at Plant No. 1                            | Black & Veatch                 | 09/02/2020    | \$244,728                       | \$55,272   | \$300,000                   | 97%     |
| FE19-06         | EPSA Motor Cooling Improvements at<br>Plant No. 2   | IDS Group, Inc.                | 05/05/2020    | \$88,206                        | \$10,541   | \$98,747                    | 88%     |
| FE19-10         | Digesters C, D, F, G and I Gas Balance<br>Lines Replacement at Plant No. 2                      | GHD, Inc.                      | 02/03/2021    | \$25,000                        | \$65,749   | \$90,749                    | 70%     |
| FE19-11         | Primary Clarifiers Nos. 6-31 Lighting and<br>Alarm Improvements at Plant No. 1                  | AECOM Technical Services, Inc. | 09/21/2020    | \$226,685                       | \$6,137    | \$232,822                   | 75%     |



**Table 8 - Active Task Orders by Master Agreement** 

|          | Agreement/Project  | Consultant                     | Award<br>Date | Original<br>Task Order<br>Value | Amendments | Current Task<br>Order Value | % Spent |
|----------|--|--------------------------------|---------------|---------------------------------|------------|-----------------------------|---------|
| FE19-13  | VFD Replacements at Seal Beach Pump<br>Station   | AECOM Technical Services, Inc. | 03/24/2021    | \$78,033                        | \$0        | \$78,033                    | 60%     |
| FE20-01  | Wastehauler Station Safety and Security<br>Improvements                                    | AECOM Technical Services, Inc. | 03/16/2021    | \$161,012                       | \$16,247   | \$177,259                   | 81%     |
| FE20-02  | Digester C, D, F, and G Mechanical<br>Rehabilitation at Plant No. 2                        | HDR Engineering, Inc.          | 03/02/2021    | \$188,212                       | \$34,352   | \$222,564                   | 84%     |
| FE20-03  | Return Activated Sludge Discharge Piping<br>Replacement at Activated Sludge Plant<br>No. 1 | GHD, Inc.                      | 06/30/2021    | \$249,000                       | \$0        | \$249,000                   | 88%     |
| FE20-04  | Cengen Cooling Water Pipe Replacement at Plant No. 2                                       | Dudek                          | 06/01/2021    | \$240,000                       | \$60,000   | \$300,000                   | 93%     |
| FE20-05  | Plant Water Piping Replacement at<br>Secondary Clarifiers 1-26 at Plant No. 1              | IDS Group, Inc.                | 06/22/2021    | \$186,626                       | \$0        | \$186,626                   | 75%     |
| FE20-07  | Santa Ana Trunk Rehabilitation at Plant<br>No. 1   | GHD, Inc.                      | 05/04/2021    | \$100,625                       | \$0        | \$100,625                   | 91%     |
| FE20-08  | Olive Sub-Trunk Siphon Rehabilitation at Santa Ana River                                   | Dudek                          | 06/21/2021    | \$240,000                       | \$0        | \$240,000                   | 87%     |
| FE20-09  | CenGen Smoke Detection Improvements at Plant No. 1 and No. 2                               | IDS Group, Inc.                | 06/30/2021    | \$63,275                        | \$0        | \$63,275                    | 81%     |
| FR1-0011 | VFD Replacements at Plant No. 1  | Black & Veatch                 | 04/08/2021    | \$283,000                       | \$17,000   | \$300,000                   | 83%     |
| FR2-0013 | P2 Trickling Filter Sludge Pump Room<br>Exhaust Fan Relocation at Plant No.2               | AECOM Technical Services, Inc. | 11/06/2019    | \$75,120                        | \$0        | \$75,120                    | 100%    |
| FR2-0022 | Digester O Structural Repairs at Plant No. 2   | AECOM Technical Services, Inc. | 04/12/2021    | \$46,115                        | \$0        | \$46,115                    | 99%     |
| FRC-0009 | Bitter Point Trunk Sewer Repair at Bitter<br>Point Pump Station                            | GHD, Inc.                      | 06/17/2021    | \$159,451                       | \$0        | \$159,451                   | 83%     |
| J-127    | Natural Gas Pipelines Replacement at<br>Plant Nos. 1 and 2                                 | Black & Veatch                 | 01/21/2019    | \$271,964                       | \$28,036   | \$300,000                   | 100%    |
| P1-135   | Digester Ferric Chloride Piping<br>Replacement at Plant No. 1                              | Dudek                          | 02/19/2020    | \$127,174                       | \$0        | \$127,174                   | 100%    |



**Table 8 - Active Task Orders by Master Agreement** 

|                | Agreement/Project   | Consultant                           | Award<br>Date | Original<br>Task Order<br>Value | Amendments | Current Task<br>Order Value | % Spent |
|----------------|---|--------------------------------------|---------------|---------------------------------|------------|-----------------------------|---------|
| 020 Master Agr | eements for On-Call Planning Studies                                    |                                      |               |                                 |            |                             |         |
| PS19-03        | Laboratory Rehabilitation Feasibility Study                             | Hazen and Sawyer                     | 01/17/2023    | \$23,825                        | \$0        | \$23,825                    | 100%    |
| PS20-01        | Collections Yard Relocation Feasibility<br>Study                        | AECOM Technical Services, Inc.       | 09/09/2021    | \$147,181                       | \$0        | \$147,181                   | 100%    |
| PS20-03        | Truck Loading Bay Odor Control<br>Improvements Study at Plant No. 2     | Hazen and Sawyer                     | 08/03/2021    | \$226,021                       | \$0        | \$226,021                   | 100%    |
| PS20-04        | Power Generation Overhaul Feasibility<br>Study                          | Brown and Caldwell                   | 04/26/2021    | \$122,748                       | \$101,518  | \$224,266                   | 90%     |
| PS20-07        | College Pump Station Wet Well Condition<br>Assessment Study             | HDR Engineering, Inc.                | 01/18/2022    | \$182,297                       | \$0        | \$182,297                   | 70%     |
| PS20-09        | Thickening & Dewatering Plant Water<br>Study at Plant No. 1             | HDR Engineering, Inc.                | 04/21/2022    | \$219,670                       | \$0        | \$219,670                   | 54%     |
| PS21-03        | Process Model for Denitrification<br>Alternatives at Activated Sludge 1 | HDR Engineering, Inc.                | 01/18/2022    | \$25,000                        | \$0        | \$25,000                    | 100%    |
| PS21-08        | Pure Oxygen Activated Sludge Operations<br>Study at Plant No. 2         | Hazen and Sawyer                     | 09/22/2022    | \$241,791                       | \$0        | \$241,791                   | 94%     |
| PS22-03        | CEQA/MMRP Measures Review   | HDR Engineering, Inc.                | 11/28/2022    | \$24,963                        | \$0        | \$24,963                    | 100%    |
| RE20-02        | Chemical Resilience Study at Plant No.1 and 2                           | Hazen and Sawyer                     | 06/02/2021    | \$278,784                       | \$15,003   | \$293,787                   | 100%    |
| 21 Master Pro  | fessional Design Service Agreements                                     |                                      |               |                                 |            |                             |         |
| FE21-05        | Warehouse Stations and Demolition at Plant No. 2                        | ProjectLine Technical Services. Inc. | 04/26/2022    | \$228,328                       | \$42,953   | \$271,281                   | 100%    |
| FE21-08        | Newhope-Placentia Sewer Manhole<br>Replacements                         | GHD, Inc.                            | 02/28/2023    | \$235,820                       | \$0        | \$235,820                   | 21%     |
| FE22-01        | Platform Modifications for Process Areas at Plant No. 1 and No. 2       | ProjectLine Technical Services. Inc. | 03/14/2023    | \$159,296                       | \$0        | \$159,296                   | 12%     |
| FR1-0017       | Trickling Filter Valve Replacement at Plant<br>No. 1                    | Dudek                                | 08/16/2022    | \$101,108                       | \$0        | \$101,108                   | 78%     |



#### **Table 8 - Active Task Orders by Master Agreement**

|          | Agreement/Project  | Consultant                           | Award<br>Date | Original<br>Task Order<br>Value | Amendments  | Current Task<br>Order Value | % Spent |
|----------|--|--------------------------------------|---------------|---------------------------------|-------------|-----------------------------|---------|
| FR1-0018 | Dewatering Centrifuge Diverter Gate<br>Improvements at Plant No. 1     | Dudek                                | 08/16/2022    | \$140,000                       | \$0         | \$140,000                   | 25%     |
| FR2-0023 | Activated Sludge Clarifier Entry<br>Improvements at Plant No. 2        | AECOM Technical Services, Inc.       | 01/13/2022    | \$120,030                       | \$79,828    | \$199,858                   | 54%     |
| FR2-0027 | Heavy Mechanics Group Office Space<br>Upgrade at Plant No. 2           | ProjectLine Technical Services. Inc. | 09/13/2022    | \$126,153                       | \$0         | \$126,153                   | 85%     |
| FRC-0010 | Warner Avenue Vault Cover<br>Improvements                              | Kleinfelder, Inc.                    | 11/16/2021    | \$205,000                       | \$43,128    | \$248,128                   | 77%     |
| FRC-0014 | Magnolia Sewer Manhole Abandonment at Interstate-5                     | Brown and Caldwell                   | 03/15/2023    | \$195,055                       | \$0         | \$195,055                   | 0%      |
| FRJ-0003 | Interplant Gas Line Blow Off Vault Repairs                             | Dudek                                | 09/08/2022    | \$165,000                       | \$0         | \$165,000                   | 78%     |
| P2-127   | Collections Yard Relocation and<br>Warehouse Demolition at Plant No. 2 | ProjectLine Technical Services. Inc. | 08/02/2022    | \$188,898                       | \$83,284    | \$272,182                   | 67%     |
| SC19-06  | EPSA Standby Power Generator Control<br>Upgrades at Plant No. 2        | Spec Services, Inc.                  | 11/03/2021    | \$241,153                       | \$58,847    | \$300,000                   | 69%     |
|          |  |                                      | Total         | \$7,862,683                     | \$1,005,623 | \$8,868,306                 |         |



**Table 9 - Planning Studies Status Report** 

| Project<br>Number | Project Name  | Status | Allocated<br>Budget |
|-------------------|---|--------|---------------------|
| PS18-06           | Go/No-Go Lights and Signage                                     | Active | \$495,000           |
| PS18-09           | Ocean Outfall Condition Assessment and Scoping Study            | Active | \$5,302,717         |
| PS19-03           | Laboratory Rehabilitation Feasibility Study                     | Active | \$450,000           |
| PS20-02           | Collection System Flow Level Monitoring Study                   | Active | \$743,218           |
| PS20-08           | Euclid Trunk Sewer Hydraulic Modeling and Odor Control Analyses | Active | \$500,000           |
| PS20-09           | Thickening & Dewatering Plant Water Study at Plant No. 1        | Active | \$400,000           |
| PS21-01           | Exterior Lighting Study at Plant Nos. 1 and 2                   | Active | \$345,533           |
| PS21-02           | Public Announcement and Fire System at Plant Nos. 1 and 2       | Active | \$500,000           |
| PS21-04           | Energy and Digester Gas Master Plan                             | Active | \$1,785,000         |
| PS21-05           | CAD Design Manual Update for 3D Design                          | Active | \$758,000           |
| PS21-06           | Urban Runoff Optimization Study                                 | Active | \$1,100,000         |
| PS21-07           | Process Simulation Model Development for Cen Gen Facilities     | Active | \$121,000           |
| PS21-08           | Pure Oxygen Activated Sludge Operations Study at Plant No. 2    | Active | \$360,000           |
| PS21-10           | Integrated Nitrogen Management                                  | Active | \$211,000           |
| PS22-02           | Onsite Oxygen Generation Feasibility Study at Plant No. 2       | Active | \$295,000           |
| PS22-03           | CEQA/MMRP Measures Review                                       | Active | \$40,000            |
| Grand Tota        | al  |        | \$13,406,468        |
| Number of         | Chartered Projects  |        | 16                  |
| Board App         | roved Program Budget  |        | \$28,652,000        |
| Remaining         | Unallocated Budget  |        | \$15,245,532        |



#### **Table 10 - Research Program Status Report**

| Project<br>Number | Project Name   | Status | Allocated<br>Budget |
|-------------------|--|--------|---------------------|
| RE20-06           | Co-Thickened Sludge Pump Trial at Plant No. 1              | Active | \$160,000           |
| RE21-01           | Supercritical Water Oxidation Demonstration at Plant No. 1 | Active | \$7,941,029         |
| Grand Tot         | tal  |        | \$8,101,029         |
| Number o          | f Chartered Projects                                       |        | 2                   |
| Board App         | proved Program Budget                                      |        | \$10,000,000        |
| Remaining         | Unallocated Budget   |        | \$1,898,971         |



**Table 11 - Small Construction Projects Program Status Report** 

| Project<br>Number | Project Name   | Status | Allocated<br>Budget |
|-------------------|--|--------|---------------------|
| FE18-06           | CenGen Instrument Air Compressors Replacement at Plant No. 1                                 | Active | \$1,150,000         |
| FE18-13           | Redhill Relief Sewer Relocation at State Route 55  | Active | \$3,550,000         |
| FE18-14           | Plant Water Pipeline Replacement in Kinnison, Lindstrom, and Scott<br>Tunnels at Plant No. 2 | Active | \$1,895,000         |
| FE18-15           | Plant Boiler System Relief at Plant No. 2  | Active | \$675,000           |
| FE18-16           | Truck Loading Basement Drain Modifications at Plant No. 1                                    | Active | \$592,000           |
| FE18-20           | DAFT Air Compressors Replacement at Plant No. 1  | Active | \$1,360,000         |
| FE19-01           | Pump Station Portable Generator Connectors   | Active | \$2,570,000         |
| FE19-02           | Cengen Plant Water Pipe Replacement at Plant No. 1   | Active | \$4,165,000         |
| FE19-03           | Trickling Filter Sludge and Scum Pumps Replacement at Plant No. 1                            | Active | \$3,200,000         |
| FE19-04           | Sunflower Pump Replacement at Plant No. 1  | Active | \$4,300,000         |
| FE19-06           | EPSA Motor Cooling Improvements at Plant No. 2   | Active | \$1,475,000         |
| FE19-08           | Secondary Treatment VFD Replacements at Plant No. 2  | Active | \$2,900,000         |
| FE19-10           | Digesters C, D, F, G and I Gas Balance Lines Replacement at Plant No. 2                      | Active | \$1,200,000         |
| FE19-11           | Primary Clarifiers Nos. 6-31 Lighting and Alarm Improvements at Plant<br>No. 1               | Active | \$1,250,000         |
| FE19-12           | Rebuild Shop Fume Extractor Installation at Plant No 1                                       | Active | \$560,000           |
| FE19-13           | VFD Replacements at Seal Beach Pump Station  | Active | \$520,000           |
| FE20-01           | Wastehauler Station Safety and Security Improvements   | Active | \$2,671,500         |
| FE20-02           | Digester C, D, F, and G Mechanical Rehabilitation at Plant No. 2                             | Active | \$3,950,000         |
| FE20-03           | Return Activated Sludge Discharge Piping Replacement at Activated Sludge Plant No. 1         | Active | \$6,840,000         |
| FE20-04           | Cengen Cooling Water Pipe Replacement at Plant No. 2   | Active | \$5,180,000         |
| FE20-05           | Plant Water Piping Replacement at Secondary Clarifiers 1-26 at Plant<br>No. 1                | Active | \$1,545,000         |
| FE20-06           | Thickening and Dewatering Building Pipe Support Improvements at Plant No. 1                  | Active | \$1,500,000         |
| FE20-07           | Santa Ana Trunk Rehabilitation at Plant No. 1  | Active | \$765,000           |
| FE20-08           | Olive Sub-Trunk Siphon Rehabilitation at Santa Ana River                                     | Active | \$3,500,000         |
| FE20-09           | CenGen Smoke Detection Improvements at Plant No. 1 and No. 2                                 | Active | \$950,000           |
| FE21-01           | Plasma Cutting Fume Extractor installation at Plant No. 1 Rebuild Shop                       | Active | \$277,000           |
| FE21-02           | Lighting Improvements Boiler and Sludge Dewatering Areas at Plant No.                        | Active | \$320,000           |
| FE21-04           | Thickening and Dewatering Facility Handrail Installation at Plant No. 1                      | Active | \$230,000           |
| FE21-05           | Warehouse Stations and Demolition at Plant No. 2   | Active | \$2,200,000         |
| FE21-06           | Chemical Dosing Station Installation at Westside Pump Station                                | Active | \$560,000           |



#### **Table 11 - Small Construction Projects Program Status Report**

| Project<br>Number             | Project Name  | Status | Allocated<br>Budget |
|-------------------------------|---|--------|---------------------|
| FE21-07                       | Liquid Oxygen Tank A Replacement at Plant No. 2                   | Active | \$3,800,000         |
| FE21-08                       | Newhope-Placentia Sewer Manhole Replacements                      | Active | \$1,225,000         |
| FE22-01                       | Platform Modifications for Process Areas at Plant No. 1 and No. 2 | Active | \$1,300,000         |
| FE22-02                       | Liquid Oxygen Tank B Replacement at Plant No. 2                   | Active | \$4,200,000         |
| Grand Total                   |   |        | \$72,375,500        |
| Number of Chartered Projects  |   |        | 34                  |
| Board Approved Program Budget |   |        | \$90,000,000        |
| Remaining Unallocated Budget  |   |        | \$17,624,500        |



**Table 12 - Information Technology Capital Program Status Report** 

| Project<br>Number             | Project Name  | Status | Allocated<br>Budget |
|-------------------------------|---|--------|---------------------|
| IT19-01                       | IT Safety VPP Systems (IT19-01)   | Active | \$210,000           |
| IT19-05                       | IT P1 & P2 Data Refresh (IT19-05)   | Active | \$1,200,000         |
| IT20-05                       | Client Management Modernization (ICE-69_IT20-05) 6520005                                  | Active | \$99,000            |
| IT20-06                       | Nintex Workflow Cloud Implementation (ICE-75_IT20-06) 6520006                             | Active | \$350,000           |
| IT20-08                       | Field Computer for Nerissa and Interface with LIMS(ICE-68_IT20-07) 6520008                | Active | \$121,000           |
| IT20-10                       | Digitize Quality Assurance Tracking Processes/TNI/ELAP Standards (ICE-76_IT20-10) 6520010 | Active | \$145,700           |
| IT21-01                       | Access Network Equipment Obsolescence Replacement (ICE-79_IT21-01) 6521001                | Active | \$1,249,500         |
| IT21-04                       | Databridge Scale Management Software (ICE - 84_IT21-04)                                   | Active | \$42,752            |
| IT21-05                       | JD Edwards Server Migration and Upgrade (ICE - 86_IT21-05) 6521005                        | Active | \$88,000            |
| IT22-01                       | Fortigate Firewall Replacement (ICE - 92_IT22-01) 6522001                                 | Active | \$275,000           |
| IT22-02                       | Two Routers and Two Switches for Dual ISPs (ICE - 94_IT22-02) 6522002                     | Active | \$80,000            |
| IT22-03                       | PAO Graphic Arts Printer (ICE - 95_IT22-03) 6522003                                       | Active | \$13,405            |
| Grand Total                   |   |        | \$3,874,357         |
| Number of Chartered Projects  |   | •      | 12                  |
| Board Approved Program Budget |   |        | \$10,000,000        |
| Remaining Unallocated Budget  |   |        | \$6,125,643         |



#### **Table 13 - Operations & Maintenance Capital Program Status Report**

| Project<br>Number             | Project Name  | Status | Allocated<br>Budget |
|-------------------------------|---|--------|---------------------|
| SC19-03                       | Return Activated Sludge Pump Station Elevator Rehabilitation at Plant<br>No. 2            | Active | \$890,000           |
| SC19-06                       | EPSA Standby Power Generator Control Upgrades at Plant No. 2                              | Active | \$3,450,000         |
| SC20-02                       | Ocean Outfall Booster Station Elevator Rehabilitation                                     | Active | \$410,000           |
| SC22-01                       | EPSA Electrical Building and Distribution Center H HVAC System Replacement at Plant No. 2 | Active | \$5,100,000         |
| Grand Total                   |   |        | \$9,850,000         |
| Number of Chartered Projects  |   |        | 4                   |
| Board Approved Program Budget |   |        | \$15,622,000        |
| Remaining Unallocated Budget  |   |        | \$5,772,000         |