

DATE: August 12, 2021

TO: Orange County Sanitation District
Board of Directors

FROM: James D. Herberg, General Manager
Through: Kathy Millea, Director of Engineering


This report summarizes the status, activities, and performance of construction contracts and consultant agreements. This report also identifies the names and status of projects being performed under master budgets for planning studies, research, small construction projects, O&M capital projects, and information technology projects.

Table of Contents

<u>Part 1 – Construction Contracts</u>	page 2
Active Construction Contracts	
Construction Contracts Closed in Last Quarter	
Cumulative Change Order Rates – Closed Construction Contracts	
<u>Part 2 – Engineering Services Agreements</u>	page 9
Active Engineering Services Agreements	
Active Task Orders by Master Agreement	
<u>Part 3 - Master Budget Projects</u>	page 14
Planning Studies Status Report	
Research Program Status Report	
Small Construction Projects Program Status Report	
Information Technology Capital Program Status Report	
Operations and Maintenance Capital Program Status Report	
<u>Part 4 - Supplemental Engineering Services Contract</u>	page 20
Supplemental Engineering Services Contract Status	
Supplemental Engineering Services Contract Labor Summary	

PART 1 - CONSTRUCTION CONTRACTS

Table 1 lists the Board-awarded construction contracts active as of June 30, 2021, while Table 2 lists the General Manager-awarded construction contracts. The General Manager may award contracts up to \$100,000 and task orders up to \$300,000. The graph below shows the number and total value of projects broken down plant and collections.



One Board-awarded construction contracts was closed in this quarter, as listed in Table 3. Three construction contracts awarded by the General Manager were closed in this quarter, as listed in Table 4.

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021**

Table 1 - Active Board-Awarded Construction Contracts as of 6/30/2021

Project / Contract	Contractor	Award Date	% Spent	Board Award Amount	Change Orders	Current Contract Amount	Original Contingency	Current Contingency	Contingency Used	Contingency Remaining
2-72 Newhope-Placentia Trunk Replacement										
2-72B Newhope-Placentia Trunk Replacement, Segment B	OHL USA, INC.	06/15/2018	92%	\$58,242,000	\$3,735,407	\$61,977,407	6.5%	10.0%	6.4%	3.6%
3-62 Westminster Blvd Force Main Replacement										
3-62 Westminster Blvd Force Main Replacement	Teichert Energy & Utilities Group, Inc.	12/18/2019	57%	\$27,743,000	\$409,769	\$28,152,769	10.0%	10.0%	1.5%	8.5%
3-64 Rehabilitation of Western Regional Sewers										
3-64B Los Alamitos Trunk Sewer Rehabilitation	Steve P. Rados, Inc.	05/26/2021	0%	\$17,775,000	\$0	\$17,775,000	10.0%	10.0%	0.0%	10.0%
J-117 Ocean Outfall System Rehabilitation										
J-117B Outfall Low Flow Pump Station	Shimmick Construction Co., Inc.	12/19/2018	33%	\$90,200,000	\$504,722	\$90,704,722	8.0%	8.0%	0.6%	7.4%
J-126 Safety Improvements Program										
J-126C NFPA 820 HVAC and Electrical Improvements	MMC, Inc.	03/05/2019	92%	\$469,000	\$0	\$469,000	10.0%	10.0%	0.0%	10.0%
J-127 Natural Gas Pipelines Replacement at Plant Nos. 1 and 2										
J-127 Natural Gas Pipelines Replacement at Plant Nos. 1 and 2	Innovative Construction Solutions	07/22/2020	7%	\$745,500	\$0	\$745,500	10.0%	10.0%	0.0%	10.0%
J-135 Central Generation Engine Overhauls at Plant No. 1 and 2										
J-135A Central Generation Engine Overhaul at Plant No. 1	Cooper Machinery Services LLC	06/08/2021	0%	\$3,705,932	\$0	\$3,705,932	20.0%	20.0%	0.0%	20.0%
M-FE Small Construction Projects Program										
FE18-11 Headworks Explosive Gas Monitoring Systems at Plant No. 1 and No. 2	Baker Electric	01/22/2020	0%	\$223,984	\$0	\$223,984	10.0%	10.0%	0.0%	10.0%
FE18-14 Plant Water Pipeline Replacement in Kinnison, Lindstrom, and Scott Tunnels at Plant No. 2	MMC, Inc.	12/16/2020	0%	\$1,134,000	\$0	\$1,134,000	15.0%	15.0%	0.0%	15.0%
FE18-15 Plant Boiler System Relief at Plant No. 2	MMC, Inc.	04/21/2021	0%	\$230,000	\$0	\$230,000	15.0%	15.0%	0.0%	15.0%
FE18-19 12KV Distribution B and East RAS Pump Station Roofing Replacement	O'Connell Engineering & Construction, Inc.	05/27/2020	46%	\$674,800	\$16,664	\$691,464	10.0%	10.0%	2.5%	7.5%
M-FR-880 Master Operationally Funded										
MP-105 P2 CENGEN Steam Turbine Rehabilitation	Dresser-Rand	03/25/2018	64%	**\$484,220	\$0	\$484,220	20.0%	20.0%	0.0%	20.0%
MP-638 Activated Sludge Plant Clarifier Inlet Gate Replacement at Plant No. 2	Innovative Construction Solutions	12/18/2019	83%	\$658,300	\$0	\$658,300	10.0%	10.0%	0.0%	10.0%
MP-305 Cengen Supply Air Fan Support Replacement at Plant No. 2	J.R. Filanc Construction Company, Inc.	12/16/2020	0%	\$297,000	\$0	\$297,000	15.0%	15.0%	0.0%	15.0%
FR1-0007 Control Center Offices and Day Training Room Remodeling at Plant No. 1	Thomas Solar Energy	05/26/2021	0%	\$256,790	\$0	\$256,790	10.0%	10.0%	0.0%	10.0%
FR2-0013 P2 Trickling Filter Sludge Pump Room Exhaust Fan Relocation at Plant No.2	MMC, Inc.	04/21/2021	0%	\$184,000	\$0	\$184,000	20.0%	20.0%	0.0%	20.0%
FRC-0002 Bay Bridge Pump Station Valve Replacement	Innovative Construction Solutions	11/18/2020	44%	\$598,000	\$0	\$598,000	10.0%	10.0%	0.0%	10.0%
FRC-0004 Seal Beach Pump Station Isolation Valve Replacement	J.R. Filanc Construction Company, Inc.	12/16/2020	0%	\$466,830	\$0	\$466,830	20.0%	20.0%	0.0%	20.0%
M-SM-CAP Operations & Maintenance Capital Program										
SC19-03 Return Activated Sludge Pump Station Elevator Rehabilitation at Plant No. 2	OTIS	12/16/2020	0%	\$432,400	\$0	\$432,400	20.0%	20.0%	0.0%	20.0%
P1-105 Headworks Rehabilitation at Plant 1										
P1-105 Headworks Rehabilitation at Plant 1	Kiewit Infrastructure West Co.	02/24/2021	0%	\$222,330,000	\$0	\$222,330,000	4.0%	4.0%	0.0%	4.0%
P1-128 Headquarters Complex										
P1-128C Headquarters Complex Site Preparation	Resource Environmental, Inc.	07/01/2020	96%	\$1,555,000	\$0	\$1,555,000	10.0%	10.0%	0.0%	10.0%
P1-128A Headquarters Complex at Plant No. 1	Swinerton Builders	05/26/2021	0%	\$102,544,973	\$0	\$102,544,973	5.0%	5.0%	0.0%	5.0%
P1-135 Digester Ferric Chloride Piping Replacement at Plant No. 1										
P1-135 Digester Ferric Chloride Piping Replacement at Plant No. 1	PPM Contracting (PPM)	02/02/2021	0%	\$515,000	\$0	\$515,000	10.0%	10.0%	0.0%	10.0%

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021**

Table 1 - Active Board-Awarded Construction Contracts as of 6/30/2021

Project / Contract	Contractor	Award Date	% Spent	Board Award Amount	Change Orders	Current Contract Amount	Original Contingency	Current Contingency	Contingency Used	Contingency Remaining
P2-98 Primary Treatment Rehabilitation at Plant No. 2										
P2-98B B/C-Side Primary Clarifiers Interim Repair at Plant 2	Myers & Sons Construction, LLC	01/23/2019	82%	\$8,665,000	\$428,356	\$9,093,356	10.0%	10.0%	4.9%	5.1%
P2-98A A-Side Primary Clarifiers Replacement at Plant 2	PCL CONSTRUCTION, INC.	05/26/2021	0%	\$111,405,880	\$0	\$111,405,880	6.0%	6.0%	0.0%	6.0%
P2-122 Headworks Modifications at Plant No. 2 for GWRS Final Expansion										
P2-122 Headworks Modifications at Plant No. 2 for GWRS Final Expansion	Shimmick Construction Co., Inc.	01/22/2020	30%	\$14,487,735	\$276,841	\$14,764,576	10.0%	10.0%	1.9%	8.1%
P2-123 Return Activated Sludge Piping Replacement at Plant 2										
P2-123 Return Activated Sludge Piping Replacement at Plant 2	Shimmick Construction Co., Inc.	09/25/2019	43%	\$6,042,110	\$132,139	\$6,174,249	10.0%	10.0%	2.2%	7.8%
				Total		\$672,066,454			\$5,503,898	\$677,570,352

** Original Award was \$245,424, and later amended to \$484,220 with a contingency reduction by Board Action on 4/22/20

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021**

Table 2 - Active GM-Awarded Construction Contracts and Task Orders as of 6/30/2021

Project / Contract	Contractor	Award Date	% Spent	Original Award Amount	Change Orders	Current Contract Amount	Change Order Rate
Operationally Funded Projects							
FR1-0010 Laboratory Building Roof Repair at Plant No 1	J.R. Filanc Construction Company, Inc.	1/19/21	0%	\$88,283	\$0	\$88,283	0.0%
FR2-0019 Digester O Repairs at Plant No. 2	Jamison Engineering	8/28/20	60%	\$131,000	\$0	\$131,000	0.0%
FR2-0021 Boilers Retubing at Plant 2	RF MacDonald	2/8/21	0%	\$51,250	\$0	\$51,250	0.0%
Total				\$270,533	\$0	\$270,533	

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021**

Table 3 - Board-Awarded Construction Contracts Closed in Last Quarter


Project / Contract	Contractor	Date Closed	Award Date	Board Award Amount	Change Orders	Final Contract Amount	Original Contingency	Current Contingency	Contingency Used	Unused Contingency
J-126 Safety Improvements Program										
J-126JK Stairs, Hatches, Walkway Hazards, Ladders, Guardrails, Roof Fall Protection	Olsson Construction, Inc.	PLANT	10/24/2018	\$3,637,601	\$266,283	\$3,903,884	10.0%	10.0%	7.3%	2.7%
Total				\$3,637,601	\$266,283	\$3,903,884				

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021**

Table 4 - GM-Awarded Construction Contracts and Task Order Closed in Last Quarter

Project / Contract	Contractor	Date Closed	Award Date	Original Award Amount	Change Orders	Final Contract Amount	Final Change Order Rate
M-FE Small Construction Projects Program							
FE19-09 Newhope - Placentia Trunk Grade Separation Replacement Repairs	Charles King Company, Inc.	6/29/21	9/21/20	\$298,850	\$0	\$298,850	0.0%
Operationally-Funded Projects							
FR2-0019 Digester O Repairs at Plant No. 2	Jamison Engineering	4/23/21	8/28/20	\$131,000	\$14,450	\$145,450	11.0%
FRC-0008 East Lido Forcemain Repair	W.A. Rasic Construction Company	5/21/21	4/6/21	\$129,721	(\$3,320)	\$126,401	-2.6%
Total				\$559,571	\$11,130	\$570,701	

When the Orange County Sanitation District (OC San) Board awards a construction contract, they also approve a contingency which allows the General Manager to approve contract change orders up to the amount of the contingency. One purpose of this report is to document how much of the contingency is utilized. A contract's change order rate is only meaningful when the work is completed. As such, the change order performance charts in this report are based only on contracts closed since the Board began approving contingencies in 2008. The following chart shows how cumulative change order rates have changed for plant, collections, and all contracts since the contingency system was implemented.



PART 2 – ENGINEERING SERVICES AGREEMENTS

OC San engages engineering consultants through Professional Service Agreements (PSAs), Professional Design Services Agreements (PDSAs), Professional Construction Services Agreements (PCSAs), and Master Professional Services Agreements (Master Agreements). PDSAs are used to obtain design engineering services, and PCSAs are a subsequent agreement with the design consultant to provide support services during construction. PSAs are used for planning studies and other consultant assignments. There are currently 18 firms with active engineering services agreements, not including firms with Master Agreements.

Master Agreements are issued to a pool of pre-qualified consultants for smaller projects. On those smaller projects, OC San solicits task order proposals from three or four of the firms and awards a task order to the most qualified consultant. There are currently four sets of Master Agreements.

- 2012 Master Design Agreements (expired)
- 2017 Master Agreements for Wastewater Treatment Planning Studies (expired)
- 2018 Master Design Agreements (expired)
- 2020 Master Agreements for On-Call Planning Studies
- 2021 Master Design Agreements

The two Master Design Agreement from 2012 and 2018, and the 2018 Master Agreements for Wastewater Planning Studies have expired, meaning no new task orders can be issued under them, but previously-issued task orders remain active until completed. The 2021 Master Design Agreement became effective on July 1st, but no task orders have been issued yet. Task Orders are limited by OC San Ordinance No. OCSD-52 to \$300,000 per task order.

A status table for all Active Engineering Services Agreements (PDSAs and PCSAs) is attached under Table 5, and a status table for all Active Task Orders by Master Agreement is attached under Table 6 (Master Agreements).

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021**

Table 5 - Active Engineering Services Agreements as of 6/30/2021

Project / Contract	Type	Consultant	Award Date	% Complete	Board Award Amount	Amendments	Current Contract Amount	Original Contingency	Current Contingency	Contingency Used	Contingency Remaining
2-49 Taft Branch Improvements											
2-49 Taft Branch Improvements	PDSA	Woodward and Curran	02/03/2021	0%	\$2,200,000	\$26,000	\$2,226,000	10.0%	10.0%	1.2%	8.8%
2-72 Newhope-Placentia Trunk Replacement											
2-72 Newhope-Placentia Trunk Replacement	PCSA	Lee & Ro	03/23/2016	22%	\$3,253,946	\$0	\$3,253,946	10.0%	10.0%	0.0%	10.0%
3-62 Westminster Blvd Force Main Replacement											
3-62 Westminster Blvd Force Main Replacement	PCSA	Stantec Consulting Services, Inc.	12/18/2019	11%	\$1,183,000	\$0	\$1,183,000	10.0%	10.0%	0.0%	10.0%
3-64 Rehabilitation of Western Regional Sewers											
3-64 Rehabilitation of Western Regional Sewers	PDSA	AECOM Technical Services, Inc.	01/27/2016	63%	\$17,639,250	\$195,850	\$17,835,100	10.0%	10.0%	1.1%	8.9%
3-64B Los Alamitos Trunk Sewer Rehabilitation	PCSA	AECOM Technical Services, Inc.	05/26/2021	0%	\$610,000	\$0	\$610,000	10.0%	10.0%	0.0%	10.0%
3-67 Seal Beach Pump Station Replacement											
3-67 Seal Beach Pump Station Replacement	PDSA	Lee & Ro	11/20/2019	26%	\$5,947,850	\$0	\$5,947,850	10.0%	10.0%	0.0%	10.0%
5-67 Bay Bridge Pump Station Replacement											
5-67 Bay Bridge Pump Station Replacement	PDSA	Arcadis US Inc.	10/25/2017	10%	\$7,137,000	\$1,750,315	\$8,887,315	10.0%	35.0%	24.5%	10.5%
5-68 Newport Beach Pump Station Pressurization Improvements											
5-68 Newport Beach Pump Station Pressurization Improvements	PDSA	Dudek	05/06/2020	26%	\$542,988	\$0	\$542,988	10.0%	10.0%	0.0%	10.0%
7-65 Gisler - Red Hill Interceptor Rehabilitation											
7-65 Gisler - Red Hill Interceptor Rehabilitation	PDSA	CDM Smith Inc.	09/23/2020	13%	\$1,754,000	\$14,739	\$1,768,739	10.0%	10.0%	0.8%	9.2%
7-66 Sunflower and Red Hill Interceptor Repairs											
7-66 Sunflower and Red Hill Interceptor Repairs	PDSA	GHD	09/25/2019	73%	\$308,712	\$14,548	\$323,260	10.0%	10.0%	4.7%	5.3%
7-68 MacArthur Force Main Improvements											
7-68 MacArthur Force Main Improvements	PDSA	Michael Baker International, Inc.	05/26/2021	0%	\$500,000	\$0	\$500,000	10.0%	10.0%	0.0%	10.0%
J-117 Ocean Outfall System Rehabilitation											
J-117B Outfall Low Flow Pump Station	PCSA	Brown and Caldwell	12/19/2018	32%	\$8,563,913	\$346,857	\$8,910,770	10.0%	10.0%	4.1%	5.9%
J-124 Digester Gas Facilities Replacement											
J-124 Digester Gas Facilities Replacement	PDSA	Brown and Caldwell	11/15/2017	70%	\$11,770,000	\$903,117	\$12,673,117	10.0%	10.0%	7.7%	2.3%
J-126 Safety Improvements Program											
J-126 Safety Improvements Program	PDSA	Arcadis	08/29/2016	89%	**\$3,040,000	\$0	\$3,040,000	10.0%	10.0%	0.0%	10.0%
J-98 Electrical Power Distribution System Improvements											
J-98 Electrical Power Distribution System Improvements	PDSA	Brown and Caldwell	01/29/2020	22%	\$2,240,000	\$0	\$2,240,000	10.0%	10.0%	0.0%	10.0%
M-RESEARCH - Research Program											
RE17-02 Biogas Scrubber Evaluation	PSA	Carollo Engineers, Inc.	04/21/2017	88%	\$656,783	\$63,097	\$719,880	15.0%	15.0%	9.6%	5.4%
M-STUDIES Planning Studies Program											
PS15-02 Edinger Pump Station Rehabilitation Study	PSA	Lockwood, Andrews & Newman, Inc.	11/09/2017	78%	\$505,042	\$0	\$505,042	10.0%	10.0%	0.0%	10.0%
PS17-03 Active Fault Location Study at Plant No. 2	PSA	Lettis Consultants International, Inc.	03/06/2019	41%	\$868,286	\$12,500	\$880,786	10.0%	10.0%	1.4%	8.6%
PS18-09 Ocean Outfall Condition Assessment and Scoping Study	PSA	Carollo Engineers, Inc.	03/25/2020	51%	\$2,744,000	\$0	\$2,744,000	10.0%	10.0%	0.0%	10.0%
P1-101 Sludge Dewatering and Odor Control at Plant 1											
P1-101 Sludge Dewatering and Odor Control at Plant 1	PCSA	HDR Engineering, Inc.	06/28/2012	99%	\$7,140,000	\$2,453,653	\$9,593,653	8.0%	35.0%	34.4%	0.6%
P1-105 Headworks Rehabilitation at Plant 1											
P1-105 Headworks Rehabilitation at Plant 1	PCSA	Carollo Engineers, Inc.	03/02/2021	0%	\$16,500,000	\$0	\$16,500,000	10.0%	10.0%	0.0%	10.0%
P1-105 Headworks Rehabilitation at Plant 1	PDSA	Carollo Engineers, Inc.	05/27/2015	95%	\$17,528,957	\$8,059,598	\$25,588,555	10.0%	51.0%	46.0%	5.0%
P1-128 Headquarters Complex											
P1-128 Headquarters Complex	PDSA	HDR Engineering, Inc.	06/22/2016	8%	\$11,785,709	\$1,148,553	\$12,934,262	10.0%	10.0%	9.7%	0.3%
P1-128C Headquarters Complex Site Preparation	PCSA	HDR Engineering, Inc.	07/01/2020	15%	\$178,000	\$0	\$178,000	10.0%	10.0%	0.0%	10.0%
P1-128A Headquarters Complex at Plant No. 1	PCSA	HDR Engineering, Inc.	05/26/2021	0%	\$4,900,000	\$0	\$4,900,000	10.0%	10.0%	0.0%	10.0%
P1-128A Headquarters Complex at Plant No. 1	PSA	AECOM Technical Services, Inc.	04/28/2021	0%	\$6,750,000	\$0	\$6,750,000	10.0%	10.0%	0.0%	10.0%
P1-129 Return Activated Sludge Piping Replacement at Activated Sludge Plant No. 1											
P1-129 Return Activated Sludge Piping Replacement at Activated Sludge Plant No. 1	PCSA	AECOM Technical Services, Inc.	07/24/2019	86%	\$140,000	\$0	\$140,000	10.0%	10.0%	0.0%	10.0%
P1-132 Uninterruptable Power Supply Improvements at Plant 1											
P1-132 Uninterruptable Power Supply Improvements at Plant 1	PDSA	Tetra Tech, Inc.	10/23/2019	44%	\$784,680	\$0	\$784,680	10.0%	10.0%	0.0%	10.0%
P1-133 Primary Sedimentation Basins No. 6-31 Reliability Improvements at Plant No. 1											
P1-133 Primary Sedimentation Basins No. 6-31 Reliability Improvements at Plant No. 1	PDSA	Carollo Engineers, Inc.	09/25/2019	78%	\$1,219,667	\$0	\$1,219,667	10.0%	10.0%	0.0%	10.0%
P2-92 Sludge Dewatering and Odor Control at Plant 2											
P2-92 Sludge Dewatering and Odor Control at Plant 2	PCSA	Brown and Caldwell	12/17/2014	94%	\$4,798,328	\$0	\$4,798,328	10.0%	10.0%	0.0%	10.0%

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021**

Table 5 - Active Engineering Services Agreements as of 6/30/2021

Project / Contract	Type	Consultant	Award Date	% Complete	Board Award Amount	Amendments	Current Contract Amount	Original Contingency	Current Contingency	Contingency Used	Contingency Remaining
P2-98 Primary Treatment Rehabilitation at Plant No. 2											
P2-98 Primary Treatment Rehabilitation at Plant No. 2	PDSA	Black & Veatch	07/27/2016	47%	\$18,141,423	\$1,593,582	\$19,735,005	10.0%	10.0%	8.8%	1.2%
P2-98A A-Side Primary Clarifiers Replacement at Plant 2	PCSA	Black & Veatch	05/26/2021	0%	\$8,400,000	\$0	\$8,400,000	10.0%	10.0%	0.0%	10.0%
P2-98B B/C-Side Primary Clarifiers Interim Repair at Plant 2	PCSA	Black & Veatch	01/23/2019	42%	\$549,534	\$0	\$549,534	10.0%	10.0%	0.0%	10.0%
P2-122 Headworks Modifications at Plant No. 2 for GWRS Final Expansion											
P2-122 Headworks Modifications at Plant No. 2 for GWRS Final Expansion	PCSA	CDM Smith Inc.	01/15/2020	23%	\$2,200,000	\$0	\$2,200,000	10.0%	10.0%	0.0%	10.0%
P2-123 Return Activated Sludge Piping Replacement at Plant 2											
P2-123 Return Activated Sludge Piping Replacement at Plant 2	PCSA	SPEC Services, Inc.	09/25/2019	62%	\$252,329	\$0	\$252,329	10.0%	10.0%	0.0%	10.0%
P2-124 Interim Food Waste Receiving Facility											
P2-124 Interim Food Waste Receiving Facility	PDSA	Kennedy/Jenks Consultants	09/05/2018	100%	\$695,000	\$31,168	\$726,168	10.0%	10.0%	4.5%	5.5%
P2-126 Warehouse, Electrical Substation and 12kV Service Center Replacement at Plant No. 2											
P2-126 Warehouse, Electrical Substation and 12kV Service Center Replacement at Plant No. 2	PDSA	Stantec Consulting Services, Inc.	11/18/2020	0%	\$4,876,455	\$92,760	\$4,969,215	10.0%	10.0%	1.9%	8.1%
P2-128 TPAD Digester Facility at Plant 2											
P2-128 TPAD Digester Facility at Plant 2	PDSA	Brown and Caldwell	06/23/2020	4%	\$39,300,000	\$0	\$39,300,000	10.0%	10.0%	0.0%	10.0%
SP-196 Process Control Systems Upgrades Study											
SP-196 Process Control Systems Upgrades Study	PSA	Stantec Consulting Services, Inc.	03/01/2018	76%	\$1,389,866	\$108,966	\$1,498,832	10.0%	10.0%	7.8%	2.2%
Operationally Funded Projects											
FR1-0007 Control Center Offices and Day Training Room Remodeling at Plant No. 1	PSA	AECOM Technical Services, Inc.	01/15/2020	8%	\$81,351	\$0	\$81,351	0.0%	0.0%	0.0%	0.0%
Total					\$219,076,069	\$16,815,303	\$235,891,372				

** Original Award was \$1,540,000, and later amended to \$3,040,000 by Board Action

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021**

Table 6 - Active Task Orders by Master Agreement as of 6/30/2021

Master Agreement / Project	Consultant	Award Date	Original Task Order Value	Amendments	Current Task Order Value
2012 Master Professional Design Service Agreements (Expired)					
FE10-21 Area 02 Craig Regional Park Manhole Improvements	GHD	10/8/2012	\$58,440	\$41,560	\$100,000
2017 Master Agreements for Wastewater Treatment Planning Studies					
PS18-11 ETAP Model Updates for Plant Nos 1 and 2	Brown and Caldwell	3/17/2020	\$227,412	\$0	\$227,412
PS19-03 Laboratory Rehabilitation Feasibility Study	HDR Engineering, Inc.	10/20/2020	\$274,888	\$0	\$274,888
2018 Master Professional Design Service Agreements					
FR2-0013 Trickling Filter Sludge Pump Room Exhaust Fan Relocation at Plant No. 2	AECOM	11/6/2019	\$75,120	\$0	\$75,120
FE19-02 Cengen Plant Water Pipe Replacement at Plant No. 1	AECOM	04/30/2020	\$156,498	\$0	\$156,498
FE19-11 Primary Clarifiers Nos. 6-31 Lighting and Alarm Improvements at Plant No. 1	AECOM	9/15/2020	\$226,685	\$6,137	\$232,822
FE19-13 VFD Replacements at Seal Beach Pump Station	AECOM	3/12/2021	\$78,033	\$0	\$78,033
FE20-01 Wastehauler Station Safety and Security Improvements	AECOM	3/12/2021	\$161,012	\$0	\$161,012
FR2-0022 Digester O Structural Repairs at Plant No. 2	AECOM	4/6/2021	\$46,115	\$0	\$46,115
J-127 Natural Gas Pipelines Replacement at Plant Nos. 1 and 2	Black & Veatch	1/21/2019	\$271,964	\$28,036	\$300,000
FE19-03 Trickling Filter Sludge and Scum Pumps Replacement at Plant No. 1	Black & Veatch	9/1/2020	\$244,728	\$0	\$244,728
FR1-0011 VFD Replacements at Plant No. 1	Black & Veatch	3/30/2021	\$283,000	\$0	\$283,000
FE18-14 Plant Water Pipeline Replacement in Kinnison, Lindstrom, and Scott Tunnels at Plant No. 2	Dudek	11/6/2019	\$108,308	\$0	\$108,308
P1-135 Digester Ferric Chloride Piping Replacement at Plant No. 1	Dudek	2/19/2020	\$127,174	\$0	\$127,174
FE20-04 Cengen Cooling Water Pipe Replacement at Plant No. 2	Dudek	5/18/2021	\$240,000	\$0	\$240,000
FE20-08 Olive Sub-Trunk Siphon Rehabilitation at Santa Ana River	Dudek	6/15/2021	\$240,000	\$0	\$240,000
FE18-16 Truck Loading Basement Drain Modifications at Plant No. 1	GHD, Inc.	12/4/2019	\$70,130	\$18,365	\$88,495
FE18-13 Redhill Relief Sewer Relocation at State Route 55	GHD, Inc.	3/27/2020	\$168,612	\$54,883	\$223,495
FE19-10 Digesters C, D, F, G, and I Gas Balance Lines Replacement at Plant No. 2	GHD, Inc.	1/19/2021	\$25,000	\$21,000	\$46,000
FE20-07 Santa Ana Trunk Rehabilitation at Plant No. 1	GHD, Inc.	5/4/2021	\$100,625	\$0	\$100,625

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021**

Table 6 - Active Task Orders by Master Agreement as of 6/30/2021

Master Agreement / Project	Consultant	Award Date	Original Task Order Value	Amendments	Current Task Order Value	
FE20-03 Return Activated Sludge Discharge Piping Replacement at Activated Sludge Plant No. 1	GHD, Inc.	6/15/2021	\$249,000	\$0	\$249,000	
FRC-0009 Bitter Point Trunk Sewer Repair at Bitter Point Pump Station	GHD, Inc.	6/15/2021	\$159,451	\$0	\$159,451	
FE18-19 12KV Distribution Center B and East RAS Pump Station Roof Replacement	HDR Engineering, Inc.	09/16/2019	\$74,771	\$8,672	\$83,443	
FE18-20 Blower Building No. 1 Air Compressors at Plant No. 1	HDR Engineering, Inc.	8/18/2020	\$243,954	\$0	\$243,954	
FE20-02 Digester C, D, F, and G Mechanical Rehabilitation at Plant No. 2	HDR Engineering, Inc.	3/2/2021	\$188,212	\$0	\$188,212	
FE18-15 Plant Boiler System Relief at Plant No. 2	IDS Group, Inc.	10/22/2019	\$23,299	\$0	\$23,299	
FE18-06 CenGen Instrument Air Compressors Replacement at Plant No. 1 and No. 2	IDS Group, Inc.	04/28/2020	\$89,876	\$0	\$89,876	
FE19-06 EPSA Motor Cooling Improvements at Plant No. 2	IDS Group, Inc.	05/05/2020	\$88,206	\$0	\$88,206	
FE20-09 CenGen Smoke Detection Improvements at Plant No. 1 and No. 2	IDS Group, Inc.	6/15/2021	\$63,275	\$0	\$63,275	
FE20-05 Plant Water Piping Replacement at Secondary Clarifiers 1-26 at Plant No. 1	IDS Group, Inc.	6/15/2021	\$186,626	\$0	\$186,626	
2020 Master Agreements for On-Call Planning Studies						
PS20-04 Power Generation Overhaul Feasibility Study	Brown and Caldwell	4/6/2021	\$122,748	\$0	\$122,748	
RE20-02 Chemical Resilience Study	Hazen and Sawyer	6/1/2021	\$278,784	\$0	\$278,784	
			Total	\$4,951,946	\$178,653	\$5,130,599

PART 3 – MASTER BUDGET PROJECTS

The Board-adopted budget for Fiscal Years 2018-19 and 2019-20 includes master program budgets that allow staff to more quickly initiate, execute, and manage smaller projects that fit within the scope of a particular program. The projects chartered under these program budgets are referred to as sub-projects and are managed to the same standards as projects specifically listed in the adopted budget. A status table for each of these programs listing the sub-projects is attached.

Master Program Title	Status Table
Planning Studies Program	Table 7
Research Program	Table 8
Small Construction Projects Program	Table 9
Information Technology Capital Program	Table 10
Operations & Maintenance Capital Program	Table 11

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021
Table 7 - Planning Studies Status Report**

Project Number	Project Name	Status	Allocated Budget
PS15-02	Edinger Pump Station Rehabilitation Study	Active	\$ 971,000
PS16-02	SCE Feed Reliability Improvements Study	Active	\$ 293,000
PS17-03	Active Fault Location Study at Plant No. 2	Active	\$ 1,300,000
PS17-08	CEQA - Facilities Master Plan	Closed	\$ 999,966
PS18-06	Go/No-Go Lights and Signage	Active	\$ 495,000
PS18-09	Ocean Outfall Condition Assessment and Scoping Study	Active	\$ 3,340,000
PS18-11	ETAP Model Updates for Plant Nos 1 and 2	Active	\$ 428,000
PS19-03	Laboratory Rehabilitation Feasibility Study	Active	\$ 450,000
PS20-01	O&M Complex and Collections Yard Relocation at Plant No. 2	Active	\$ 375,000
PS20-02	Collection System Flow Level Monitoring Study	Active	\$ 575,000
PS20-03	Truck Loading Bay Odor Control Improvements Study at Plant No. 2	Active	\$ 200,000
PS20-04	Power Generation Overhaul Feasibility Study	Active	\$ 200,000
PS20-05	Cen Gen Pressure Vessel Integrity Assessment at Plant Nos. 1 & 2	Active	\$ 400,000
PS20-07	College Pump Station Wet Well Condition Assessment Study	Active	\$ 200,000
PS20-08	Euclid Trunk Sewer Hydraulic Modeling and Odor Control Analyses	Active	\$ 500,000
PS20-09	Thickening & Dewatering Plant Water Study at Plant No. 1	Active	\$ 400,000
Grand Total			\$ 11,126,966
Number of Chartered Projects			16
Board Approved Program Budget		\$	28,652,000
Remaining Unallocated Budget		\$	17,525,034

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021**

Table 8 - Research Program Status Report

Project Number	Project Name	Status	Allocated Budget
RE17-02	Biogas Scrubber Evaluation	Active	\$ 865,000
RE19-01	Primary Scum Equipment Evaluation at Plant No. 1	Active	\$ 69,853
RE20-01	Co-Thickened Sludge Density Meter Trial at Plant No. 1	Active	\$ 121,000
RE20-02	Chemical Resilience Study at Plant No.1 and 2	Active	\$ 329,996
RE20-04	Holding Digester 6 Solids Shredder Study at Plant No. 1	Active	\$ 95,000
RE20-06	Co-Thickened Sludge Pump Trial at Plant No. 1	Active	\$ 160,000
Grand Total			\$ 1,640,849
Number of Chartered Projects			6
Board Approved Program Budget			\$ 8,500,000
Remaining Unallocated Budget			\$ 6,859,151

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021**

Table 9 - Small Construction Projects Program Status Report

Project Number	Project Name	Status	Allocated Budget
FE10-21	Area 02 Craig Regional Park Manhole Improvements	Active	\$ 1,359,000
FE14-05	Plant No. 1 Fleet Services UST Leak Remediation	Active	\$ 1,487,311
FE15-07	Secondary Treatment and Plant Water VFD Replacement at Plant 1	Closed	\$ 2,800,988
FE17-01	Carbon Canyon Pipeline Sag Repairs	Active	\$ 873,000
FE17-03	Battery Storage System at Plant No. 1	Active	\$ 650,000
FE17-05	Plant 1 ICS Network Extension	Active	\$ 950,000
FE18-06	CenGen Instrument Air Compressors Replacement at Plant No. 1	Active	\$ 1,450,000
FE18-08	West Trunk Bypass Sewer Realignment	Active	\$ 158,000
FE18-11	Headworks Explosive Gas Monitoring Systems at Plant No. 1 and No. 2	Active	\$ 470,000
FE18-12	Erosion Control at Santa Ana River and Hamilton Ave	Active	\$ 330,000
FE18-13	Redhill Relief Sewer Relocation at State Route 55	Active	\$ 2,840,000
FE18-14	Plant Water Pipeline Replacement in Kinnison, Lindstrom, and Scott Tunnels at Plant No. 2	Active	\$ 1,895,000
FE18-15	Plant Boiler System Relief at Plant No. 2	Active	\$ 465,000
FE18-16	Truck Loading Basement Drain Modifications at Plant No. 1	Active	\$ 592,000
FE18-17	Trunkline Sampler Power Feed at Plant No 2	Active	\$ 248,993
FE18-19	12KV Distribution B and East RAS Pump Station Roofing Replacement	Active	\$ 1,188,000
FE18-20	Blower Building No. 1 Air Compressors at Plant No. 1	Active	\$ 1,200,000
FE19-01	Pump Station Portable Generator Connectors	Active	\$ 2,570,000
FE19-02	Cengen Plant Water Pipe Replacement at Plant No. 1	Active	\$ 2,250,000
FE19-03	Trickling Filter Sludge and Scum Pumps Replacement at Plant No. 1	Active	\$ 3,200,000
FE19-04	Sunflower Pump Replacement at Plant No. 1	Active	\$ 6,300,000
FE19-06	EPSA Motor Cooling Improvements at Plant No. 2	Active	\$ 1,475,000
FE19-08	Secondary Treatment VFD Replacements at Plant No. 2	Active	\$ 3,337,000
FE19-09	Newhope - Placentia Trunk Grade Separation Replacement Repairs	Active	\$ 500,000
FE19-10	Digesters C, D, F, G and I Gas Balance Lines Replacement at Plant No. 2	Active	\$ 300,000
FE19-11	Primary Clarifiers Nos. 6-31 Lighting and Alarm Improvements at Plant No. 1	Active	\$ 1,250,000
FE19-12	Rebuild Shop Fume Extractor Installation at Plant No 1	Active	\$ 445,000
FE19-13	VFD Replacements at Seal Beach Pump Station	Active	\$ 690,000
FE20-01	Wastehauler Station Safety and Security Improvements	Active	\$ 830,000
FE20-02	Digester C, D, F, and G Mechanical Rehabilitation at Plant No. 2	Active	\$ 2,800,000
FE20-03	Return Activated Sludge Discharge Piping Replacement at Activated Sludge Plant No. 1	Active	\$ 4,250,000
FE20-04	Cengen Cooling Water Pipe Replacement at Plant No. 2	Active	\$ 3,500,000
FE20-05	Plant Water Piping Replacement at Secondary Clarifiers 1-26 at Plant No. 1	Active	\$ 1,545,000
FE20-06	Thickening and Dewatering Building Pipe Support Improvements at Plant No. 1	Active	\$ 1,500,000
FE20-07	Santa Ana Trunk Rehabilitation at Plant No. 1	Active	\$ 1,240,000
FE20-08	Olive Sub-Trunk Siphon Rehabilitation at Santa Ana River	Active	\$ 1,850,000
FE20-09	CenGen Smoke Detection Improvements at Plant No. 1 and No. 2	Active	\$ 600,000
FE20-10	Adolfo Lopez Chemical Dosing Station Installation	Active	\$ 1,000,000
Grand Total			\$ 60,389,292
Number of Chartered Projects			38
Board Approved Program Budget			\$ 90,000,000
Remaining Unallocated Budget			\$ 29,610,708

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021
Table 10 - Information Technology Capital Program Status Report**

Project Number	Project Name	Status	Allocated Budget
IT16-11	Business Continuity Plan	Closed	\$ 117,600
IT17-06	Printer Obsolescence	Closed	\$ 335,141
IT17-07	Safety Management Suite	Closed	\$ 95,900
IT17-10	Electronic Operator Round Form	Active	\$ 45,000
IT17-12	Sever/Network Power Improvements	Active	\$ 90,000
IT17-14	Specialized Application Programming & Support	Closed	\$ 114,296
IT18-03	Timecard Systems Upgrade	Closed	\$ 78,696
IT18-09	Records Management Information System	Active	\$ 150,000
IT18-10	Board Services Management System	Closed	\$ 50,596
IT19-01	IT Safety VPP Systems (IT19-01)	Active	\$ 210,000
IT19-05	IT P1 & P2 Data Refresh (IT19-05)	Active	\$ 500,000
IT20-04	Cyber Security Program (IT20-04) 6520004	Active	\$ 150,000
IT20-05	Client Management Modernization (ICE-69_IT20-05) 6520005	Active	\$ 99,000
IT20-06	Nintex Workflow Cloud Implementation (ICE-75_IT20-06) 6520006	Active	\$ 350,000
IT20-07	Professional Services for Valo/SharePoint (ICE-74_IT20-07) 6520007	Active	\$ 100,000
IT20-08	Field Computer for Nerissa and Interface with LIMS(ICE-68_IT20-07) 6520008	Active	\$ 121,000
IT20-09	ITSM Migration (ICE-70_IT20-09) 6520009	Active	\$ 275,000
IT20-10	Digitize Quality Assurance Tracking Processes /TNI/ELAP Standards(ICE-76_IT20-10) 6520010	Active	\$ 145,700
IT20-11	Sewer Agency Fee System 2 (SAFS 2) Upgrade (ICE-77 IT20-11) 6520011	Active	\$ 42,042
IT20-12	Web-based Cloud Proxy Security with an Isolation Platform (ICE-78_6520012)	Active	\$ 50,000
Grand Total			\$ 3,119,971
Number of Chartered Projects			20
Board Approved Program Budget			\$ 10,000,000
Remaining Unallocated Budget			\$ 6,880,029

**Engineering Program Contract Performance Report
for Quarter Ending 6/30/2021
Table 11 - Operations & Maintenance Capital Program Status Report**

Project Number	Project Name	Status	Allocated Budget
MP-276-1	Central Generation Engine Overhauls at Plant No. 1 and Plant No. 2	Active	\$ 5,900,000
SC17-01	CENGEN #1 Elevator Rehab	Active	\$ 110,020
SC17-03	CenGen Oil Filter Platform	Active	\$ 275,000
SC18-01	P1 Primary Clarifier Fall Protection Improvements	Active	\$ 50,000
SC18-05	P1 Laboratory HVAC Boiler Burner Replacement At Plant No.1	Active	\$ 455,000
SC18-08	MacArthur Pump Station - FM Valve Replacement	Active	\$ 71,068
SC18-09	Admin Bldg UPS System Replacement	Active	\$ 81,332
SC19-02	Truck Loading-Conveyors 3&6 (SC19-02)	Active	\$ 205,300
SC19-03	Return Activated Sludge Pump Station Elevator Rehabilitation at Plant No. 2	Active	\$ 890,000
SC19-05	as the Lido PS UPS Replacement	Active	\$ 55,000
SC19-06	EPSA Standby Power Generator Control Upgrades at Plant No. 2	Active	\$ 1,600,000
SC19-07	Sunflower Pump Station Gearbox Swing Unit Purchase	Active	\$ -
SC20-02	Ocean Outfall Booster Station Elevator Rehabilitation	Active	\$ 410,000
Grand Total			\$ 10,102,720
Number of Chartered Projects			13
Board Approved Program Budget			\$ 15,622,000
Remaining Unallocated Budget			\$ 5,519,280

PART 4 – SUPPLEMENTAL ENGINEERING SERVICES CONTRACT

In May 2016, OC San Board of Directors approved a \$41 million professional services agreement with Jacobs Project Management Co. to provide supplemental engineering and support staff services for a four-year term with the option of three one-year renewals. The benefits of using a supplemental engineering services contract, as opposed to hiring full-time staff or limited-term employees, include rapid mobilization of highly skilled/technical staff, flexibility to change the mix of staff positions on an immediate and as-needed basis, the ability to reduce staff as workloads decrease, access to technical experts to support special tasks, and access to staff with wastewater project experience.

A status table for the supplemental engineering services contract summary is attached under Table 12, and the supplemental engineering services labor summary can be found under Table 13.

Table 12 – Supplemental Engineering Services Contract Status

	Total Fees	Time
Contract	\$41,000,000	86 months ⁽¹⁾
Actuals to Date	\$25,919,471 63%	62 months 72%
Remaining	\$15,080,529 37%	24 months 28%

⁽¹⁾ Assuming two more 1-year extensions

Table 13 - Supplemental Engineering Services Labor Summary

	This Quarter	Inception to Date
Labor Hours	7,790	192,002
Full Time Equivalentents	17.3	20.6
Labor Costs (no expenses)	\$1,147,541	\$25,395,761
Average Hourly Rate	\$147	\$132