


# **Headworks Rehabilitation at Plant No. 1, Project No. P1-105**



1





\_



# **Recent Construction Progress**













5

# **Construction Complexities**

- Must maintain facilities during construction
- Work must be performed in prescribed sequence
  - Dry weather only activities (Apr 15 to Oct 15)
- Major shutdowns
- Flow diversions required
- Rehab work involves unknown conditions
- Extensive confined space entry work



6

# Bid Results – January 19, 2021

*	Bidder	Amount of Bid
	Engineer's Estimate	\$292,299,000
	Kiewit Infrastructure West Co.	\$222,330,000
	J.F. Shea Construction, Inc.	\$259,506,000
	Shimmick Construction Co., Inc.	\$276,611,500


At the time of the construction contract award (March 2021) staff proposed a lower than usual contingency (4%) for a rehabilitation project and planned to present a mid-construction review to the Board, highlighting the progress and risks encountered to date.


7

# **Summary of Major Changes to Date**

Change	Amount (\$)	Percentage (%)
1. Rehabilitation of five main sewage pumps 54-inch discharge pipes	\$2,000,000	0.9%
2. Power Building No. 3 electrical equipment changes	\$1,500,000	0.7%
3. Additional temporary bypass systems	\$770,000	0.3%
4. Additional polyvinyl chloride (PVC) liner repairs	\$750,000	0.3%
5. Unknown utilities and additional demolition	\$320,000	0.1%
Total Major Changes	\$5,340,000	2.4%
Approved Construction Contingency - March 2021	\$8,893,200	4.0%

8





# 1. Main Sewage Pumps 54-in Discharge Pipes



Holes discovered in existing 54-inch steel pipe (3/4-inch pipe wall thickness)



Extensive corrosion and pipe wall loss in existing 54-inch steel pipe

11

11

# 1. Main Sewage Pumps 54-in Discharge Pipes






Full structural rehabilitation – Carbon fiber and fiberglass reinforced plastic with protective coating Cost: \$2,000,000

12

# 2. Power Bldg No. 3 Electrical Equipment Changes






Project includes approximately 25% electrical work = \$56,000,000 Cost: \$1,500,000

13

13

## 3. Additional Temporary Bypass Systems






30 MGD bypass pump system for Influent Pump Station required to perform flow isolations and required redundancy

Cost: \$770,000

1.4

# 4. Additional Polyvinyl Chloride (PVC) Liner Repairs





PVC liner repairs in-progress at Grit Basins and Metering and Diversion concrete box Cost: \$750,000

15

15

## 5. Unknown Utilities and Additional Demolition



Unknown pipes, concrete structures (manholes/vaults) and electrical ductbanks

Cost: \$320,000

16

# **Remaining Work**

#### Rehabilitation

- 1. Influent sewage pump station
- 2. Grit basins
- 3. Metering and Diversion structure
- 4. One primary influent channel

### **Construction and Commissioning**

- 1. Power Building No. 3
- 2. Headworks electrical room
- 3. Headworks standby power building
- 4. Headworks odor control and chemical facilities
- 5. Grit pump station
- 6. Grit handling building



17

### 17

# **Construction Contract Status**

Construction Contract	Amount (\$)	Percentage (%)
Original Contract Amount	\$222,330,000	
Board Approved Contingency	\$8,893,200	4.0%
Known Changes to Date	\$8,351,499	3.8%
Remaining Contingency	\$541,701	0.2%
Requested Contingency Increase	\$8,893,200	4.0%

### **Anticipated Future Changes:**

- Additional PVC repairs
- Additional rehabilitation repairs
- Pump bypass

# Recommendation

Recommend to the Board of Directors to:

Approve a contingency increase of \$8,893,200 (4%) to the existing Construction Contract with Kiewit Infrastructure West Co. for Headworks Rehabilitation at Plant No. 1, Project No. P1-105, for a new total contingency of \$17,786,400 (8%).





19

19

# **Questions?**

20